



Watercourse Crossing Management Plan


 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	2 of 78

CONTENTS

CONTENTS	2
1 INTRODUCTION AND BACKGROUND	4
1.1 Greece.....	5
1.2 Albania.....	5
2 PURPOSE AND RESPONSABILITIES.....	6
2.1 Purpose.....	6
2.1.1 Scope of the Watercourse Crossing Management Plan	6
2.1.2 Interfaces with Other Management Plans	6
2.1.3 Interfaces with engineering specification	7
2.2 Roles and Responsibilities	8
3 DESIGN	12
3.1 Basis of Design	12
3.2 Watercourse Classifications.....	13
3.3 Design considerations.....	14
3.4 Detailed Design Activities.....	15
3.4.1 General.....	15
3.4.2 Desktop Review	15
3.4.3 Site Review.....	15
3.4.4 Assessment and Analysis	16
3.5 Detailed Designs.....	16
3.5.1 Mechanical Protection and Buoyancy Control	19
3.5.2 Civil Protection Works.....	20
3.6 Engineering Watercourse Crossing Schedule	20
4 INSTALLATION.....	22
4.1 General.....	22
4.2 Reinstatement	24
4.3 As Built Records	26
4.4 Photographic Records	26
5 MANAGEMENT OF BIODIVERSITY UPDATES.....	28
5.1 Route Environmental Impact Register (REIR)	28
5.2 Level 3 site files.....	28
6 ECOLOGICAL REQUIREMENTS	30
6.1 ESIA Ecological Surveys	30
6.2 ESIA Preliminary Crossing Methodologies.....	30
6.2.1 Greece ESIA Crossing Methodology vs. Detailed Design	31
6.2.2 Albania ESIA Crossing Methodology vs. Detailed Design.....	33
6.3 Post ESIA Company Surveys	34
6.3.1 Fish Surveys Greece.....	34
6.3.2 Aquatic Habitat and Fish Surveys: Albania, 2015	34
6.4 Critical Habitat Assessment – Watercourses.....	35
6.4.1 Greece Critical Habitat Watercourses.....	35
6.4.2 Albania Critical Habitat Watercourses.....	38
6.5 Protected areas.....	40

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	3 of 78

6.5.1	Protected areas Greece	40
6.5.2	Protected areas Albania	40
6.6	Contractor Watercourse Ecological Survey and Assessment	46
6.6.1	Rank A (high aquatic ecological importance)	46
6.6.2	Rank B (medium aquatic ecological importance)	47
6.6.3	Rank C (low aquatic ecological importance)	47
6.7	Contractor ESMS Watercourse Crossing Method Statements	47
6.8	ROW crossing Methodology	48
6.9	Pipe lay Methodology	49
6.9.1	Dry bed open cut / Isolated open cut	50
6.9.2	HDD – Trenchless	51
6.9.3	Thrust bore – Trenchless	51
6.10	Fauna-related Requirements	56
6.10.1	Aquatic Vertebrates	56
6.10.2	Fish Translocation	56
6.10.3	Eurasian Otter	58
6.10.4	Reptiles and Amphibians	58
6.10.5	Riparian Non-aquatic Fauna	58
6.11	Flora-related Requirements	59
6.12	Water Quality Monitoring	59
6.13	Sediment Control	61
7	MONITORING AND MAINTENANCE	62
7.1	Monitoring philosophy	63
7.2	Biodiversity monitoring	63
APPENDIX 1 – BLANK ESMS WATERCOURSE CROSSING METHOD STATEMENT		65
APPENDIX 2 – EXAMPLE ESMS WATERCOURSE CROSSING METHOD STATEMENT		71

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	4 of 78

1 INTRODUCTION AND BACKGROUND

The TAP project is a greenfield development comprising the design, construction and operation of an 878 km natural gas pipeline. The pipeline route starts near Kipoi in Greece at the Greek–Turkish border and terminates near San Foca in Italy, crossing Greece, Albania and the Adriatic Sea. The pipeline connects at its entry point to the Trans Anatolian Pipeline and downstream of the Italian SRG natural gas network. The pipeline follows a carefully selected route that is designed to minimise risk in terms of deliverability by trying to avoid densely populated and environmentally sensitive areas, and by ensuring that it runs through the shortest and shallowest offshore route.





Figure 1 TAP route overview

The pipeline's initial design capacity of 10 billion cubic metres per annum (bcma) can rise to about 20 bcma by increasing the system's compression capacity. The pipeline will span 773 km onshore (550 km in Greece, 215 km in Albania and 8 km in Italy) and 105 km offshore.

Main construction activities begin in 2016 and the project is expected to be commissioned at the end of 2019.

Watercourses crossed by TAP have varying ecological value ranging from man made irrigation channels to large rivers within internationally designated protected areas and watercourses that support critically endangered fish species. Several watercourses are banked by EU priority habitat and may also provide important foraging, resting, breeding and commuting corridors for terrestrial animals of conservation interest.

Erosion risk is equally variable; the largest rivers crossed by TAP exhibit multi-thread and braided characteristics with multiple channels and bars that can change radically in a single

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	5 of 78

flood event. The smaller rivers are more likely to form a single channel but are often deeply incised and with widespread evidence of both lateral movement and of vertical instability, whereas the ditches and canals are generally confined within a stable channel and are sometimes formed with concrete.

Flow rates fluctuate significantly throughout the year, with human activities often influencing flows regimes particularly through the irrigation season. Many watercourses will be dry for the majority of the year and only flow following snow melt or prolonged periods of rain.

The variation in watercourse characteristics and ecological sensitivities requires a varied and dynamic approach to watercourses crossing management.

1.1 Greece


There are a total of 823 watercourses to be crossed by the TAP pipeline in Greece. The main watercourses that are crossed by the pipeline route are Evros, Provatonas, Fytemata, Apokrimno (Ireni), Filioiuris River, Chionorema Stream, Aspropotamos stream, Xiropotamos, Xanthi, Nestos, Aggitis Ditch, Aggitis, Strymonas, Gallikos, Axios, Loudias, Aliakmonas.

1.2 Albania

There are a total of 616 watercourses to be crossed by the TAP pipeline in Albania. The main watercourses that are crossed by the pipeline route are the Devolli, Osumi, Vokopala and Semani rivers, and Dunaveci, Stermort streams.

1.3 Italy

No watercourses are crossed in Italy.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	6 of 78

2 PURPOSE AND RESPONSABILITIES

2.1 Purpose

The Watercourse Crossing Plan (WCP) outlines the philosophy and general requirements of all watercourse crossing activities including (but not limited to) watercourse crossing characterisation, preconstruction ecological and design considerations, watercourse crossing documentation and schedules, construction techniques, reinstatement, monitoring and verification.

The crossing works shall achieve the Basis of Design whilst satisfying both environmental and regulatory requirements as set out within the ESIA and applicable legislation.

2.1.1 Scope of the Watercourse Crossing Management Plan

The WCMP outlines the philosophy and general requirements of all watercourse crossing activities including (but not limited to) watercourse crossing characterisation, preconstruction ecological and design considerations, watercourse crossing documentation and schedules, construction techniques, reinstatement, monitoring and verification.

The WCMP introduces the process for selection of the methods to be used for pipe lay and access road construction.

It is applicable to the all watercourse crossing activities within the ROW and all other project areas that are used to support construction, including (but not limited to) construction camps, pipe lay down areas, maintenance areas, roads and other transport facilities.

This plan is limited to aquatic and semi aquatic fauna and flora which directly relate to specific watercourse crossings. Other fauna and flora which have been identified within areas that include, but are not directly related to the to a watercourse biodiversity at a given crossing point are included in the Ecological Management Plan.


This WCMP is presented in three general phases:

- Technical specifications to ensure the basis of design is achieved through engineering design
- Installation
- Ecological requirements and constraints

2.1.2 Interfaces with Other Management Plans

The Watercourse Crossing Management Plan is part of TAP's over-arching ESMS and as such has interfaces with several other management plans, and should be read in conjunction with:

- Environmental and Social Management Plan;
- Ecological Management Plan
- Supplementary Ecological Assessment
- Erosion Control and Reinstatement Management Plan;
- Biorestroation Management Plan;
- Watercourse Crossing CCPs;
- Erosion Control and Reinstatement CCPs;
- Pollution Prevention CCPs;

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	7 of 78

- Ecological Management CCPs;
- Onshore Compliance Monitoring CCPs;
- Additional Land Take CCPs;
- Resource Management CCPs.

This WCMP forms part of the TAP E&S and biodiversity management system which is described in:

- Environmental and Social Management Plan CAL00-PMT-601-Y-TTM-0006


This WCMP forms part of the ecological management system which is described in:

- Ecological Management Plan CAL00-C5577-640-Y-TTM-0001

2.1.3 Interfaces with engineering specification

Table 1 TAP Design documentation

Document Number	Document Title
CAL00-PGC-125-F-TSD-5000	Watercourse Crossing Philosophy
CAL00-PGC-125-F-TSX-5001	Horizontal Directional Drilling (HDD) Specification
CAL00-PGC-125-F-TSX-5000	Watercourse Civil Protection Works Specification
CPL00-CME-120-F-TSX-0005	Specification for Concrete Weight Coating
CAL00-PGC-125-F-DFT-5000	Typical - Open Cut Major River/ Channel RV1, RV2
CAL00-PGC-125-F-DFT-5001	Typical - Open Cut Smaller River/ Major Stream RV3
CAL00-PGC-125-F-DFT-5002	Typical - Open Cut Minor Stream RV4 Upland
CAL00-PGC-125-F-DFT-5003	Typical - Open Cut Minor Stream RV4 Lowland
CAL00-PGC-125-F-DFT-5004	Typical - Open Cut Ditch RV5
CAL00-PGC-125-F-DFT-5005	Typical - Open Cut Concrete Ditch RV6
CAL00-PGC-125-F-DFT-5006	Typical - Thrust Bore Concrete Ditch RV6
CAL00-PGC-125-F-DFT-5007	Typical - Open Cut Canal RV7
CAL00-PGC-125-F-DFT-5008	Typical - Rip Rap Revetment
CAL00-PGC-125-F-DFT-5009	Typical - Gabion Revetment
CAL00-PGC-125-F-DFT-5010	Typical - Rip Rap Lined Channel

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	8 of 78

CAL00-PGC-125-F-DFT-5011	Typical - Gabion Lined Channel
CAL00-PGC-125-F-DFT-5012	Typical - Rip Rap Sill
CAL00-PGC-125-F-DFT-5013	Typical - River Bank Restoration (Riparian Areas)
CAL00-PGC-125-F-DFT-5014	Typical - Concrete Coating
CAL00-PGC-125-F-DFT-5015	Typical - Concrete Mechanical Protection Slabs

2.2 Roles and Responsibilities

During Front-End Engineering Design (FEED) Company completed a Watercourse Crossing Schedule and establish Baseline Ecological Conditions for the main watercourses.

During detailed design Contractor is responsible for developing the Watercourse Crossing schedule, complete topographical, hydrological and ecological surveys and produce watercourse crossing method statements that are subject to approval by Company.

Contractor shall undertake watercourse crossing works in accordance with the Watercourse crossing CCP, this Watercourse crossing management Plan, Company specifications, ESIA and host country legislation.


This Plan shall take precedent over the watercourse crossing CCPs.

Company verifies and monitors the watercourse crossing works, including the successful rehabilitation and ongoing monitoring.


The contents of this Plan shall be rolled out through in country training sessions to both Company and Contractor personnel.

Table 2 Key COMPANY ESCH staff and associated responsibilities


Role	Responsibility
Commercial and External Affairs Director	Implementation of this WCMP. Provision of adequate and appropriate resources to E&S teams for the implementation of this WCMP.
TAP E&S Manager	Review of the Project ESMS, including this WCMP, on a regular basis or after any significant change to the Project. Managing the E&S resources across the TAP Project for the implementation of the Project ESMS, including this WCMP. Responsible for implementation of TAP's Watercourse crossing philosophy and methodology and for communicating any changes to Project E&S standards to the in-country teams.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	9 of 78


	<p>Supplying and managing technical support from third party specialists as required assisting the implementation of this plan.</p> <p>Providing functional support to the in-country E&S teams for the implementation of this plan.</p> <p>Sharing monitoring/audit findings and lessons-learnt between in-country E&S Managers and ESCH Experts.</p>
TAP environmental advisor	<p>Review of the Project ESMS, including this WCMP, on a regular basis or after any significant change to the Project.</p> <p>Managing the ecological and biodiversity aspects related to watercourse crossings.</p> <p>Maintaining of an ecological and biodiversity tracking register and schedule in relation to watercourse crossings.</p> <p>Ensuring watercourse crossings are conducted in accordance with relevant ecological and biodiversity requirements.</p> <p>Scoping and planning of COMPANY ecological and biodiversity surveys in relation to watercourses.</p> <p>Supplying and managing technical support from third party specialists as required assisting the implementation of this plan.</p> <p>Report and regularly update ecological and biodiversity performance to TAP E&S Manager and in country E&S managers.</p> <p>Sharing monitoring/audit findings and lessons-learnt between in-country E&S Managers and ESCH Experts.</p>
TAP biodiversity advisor	<p>Provide ecological and biodiversity advice to TAP environmental advisor</p> <p>Coordination of biodiversity specialists.</p>
TAP Freshwater biodiversity specialist.	<p>Freshwater ecological surveys</p> <p>Provide freshwater ecological and biodiversity advice to TAP environmental advisor.</p>
In-country Project Manager (IPMT)	<p>Implementation of this WCMP at country level as related to TAP IPMT and providing the resources to do so.</p> <p>Providing resources to promptly react to environmental, social and cultural heritage incidents arising from Project activities.</p> <p>Notifying the CONTRACTORS of any amendments to the WCMP</p> <p>Communicating the WCMP, specifying the Project's watercourse crossing commitments and requirements, to the CONTRACTORS.</p>

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	10 of 78

In-country E&S Manager	<p>Communicating the contents of this WCMP and any changes to the in-country COMPANY E&S team and CONTRACTOR and ensuring that they meet their responsibilities with respect to this plan.</p> <p>Management of the resources provided for the implementation of this WCMP at country level, as related to in-country TAP E&S function.</p> <p>Managing the review and acceptance of CONTRACTOR ESIPs and associated sub-plans, and monitoring of their implementation.</p> <p>Managing effective Contractor oversight in accordance with this plan across all Project activities.</p> <p>Ensuring that all E&S related incidents are reported and dealt with effectively and that lessons learned are shared in accordance with the COMPANY incident reporting procedure.</p> <p>Managing in-country COMPANY resources to promptly react to E&S related incidents arising from Project activities when required.</p>
TAP Senior Site Representatives	<p>Implementation of this plan at site (pipeline; compressor stations etc.) level as related to TAP IPMT and providing the resources to do so.</p> <p>Providing resources to promptly react to E&S related incidents arising from Project activities.</p> <p>Support the E&S Field Monitors to discharge their duties in relation to this plan.</p>
In-country Environmental and Social Experts	<p>Support E&S Site Leads and field staff through provision of technical advice, training, audits and planning including assistance with pre-construction surveys, document review, management of change documentation, trend analysis, incident investigation, and technical advice.</p> <p>Review and approval of CONTRACTOR ESIPs and associated sub-plans.</p> <p>Organising and participating in COMPANY in-country inspections, reviews and audits of the CONTRACTORS' performance with respect to the requirements of this WCMP</p> <p>Reporting on CONTRACTOR Watercourse crossing performance, compliance and corrective actions` implementation to the in-country E&S Manager as required.</p> <p>Liaising with the CONTRACTORS' Environmental and Social Manager(s) in conjunction with the E&S Site Leads (Greece) on Watercourse crossing corrective actions` implementation issues.</p> <p>Ensure Management of Change conform to TAP requirements.</p> <p>Undertake Quarterly performance review activities and maintain Watercourse crossing schedules / REIRs across the Project to capture compliance evidence.</p>
Environmental and	Responsible for oversight of site based E&S monitoring, inspections, meetings

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	11 of 78

Social Site Leads (Greece)	<p>and functional reporting to the In-country E&S Manager.</p> <p>Manages and coaches the site based environmental and social field monitors.</p> <p>Manages the site based interface between COMPANY and CONTRACTOR on E&S issues in conjunction with the TAP Senior Site Representatives.</p> <p>Ensures implementation by CONTRACTOR of the ESIA through monitoring CONTRACTOR implementation of CCP's, ESIP's and other relevant environmental and social requirements.</p> <p>Supervision and monitoring of construction activities as they relate to E&S performance and reporting of monitoring activities to TAP Senior Site Representatives and In-country E&S Manager.</p> <p>Provision of on-site day-to-day advice and assistance to TAP Senior Site Representatives and their teams.</p> <p>Participate in E&S verification, compliance auditing and raising corrective actions as necessary.</p>
Environmental and Social Field Monitors	<p>Oversight of implementation by CONTRACTOR of ESIPs, associated sub-plans and of the requirements of this plan.</p> <p>Undertaking daily assurance monitoring and inspections.</p> <p>Providing feedback on inspections findings to the Environmental and Social Site Leads (Greece) or the in-country Environmental, Social, Cultural Heritage Experts and the In-country E&S Manager, as appropriate.</p> <p>Reporting non-conformances to the Environmental and Social Site Leads (Greece) or the in-country Environmental, Social, Cultural Heritage Experts (as appropriate) and communicating these and required action to address them to CONTRACTOR.</p> <p>Recording environmental and social incidents and following up formal reporting by CONTRACTORS.</p> <p>Participating in internal (i.e. assuring COMPANY compliance) and external (i.e. assuring CONTRACTOR compliance) audits.</p> <p>Documenting monthly oversight checklists based upon joint site inspections (where possible) and observations made during monitoring</p> <p>Supporting In-country Environmental, Social, Cultural Heritage Experts to maintain watercourse crossing trackers and REIR by facilitating production of evidence of compliance as appropriate.</p>

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	12 of 78

3 DESIGN

3.1 Basis of Design

The following basis is adopted for the purpose of the watercourse crossing design:

Design Life

- 50 years

Design Philosophy

- Pipeline to remain fully buried outside predicted active zone for design life

Design Event

- 1:200yr return period flood

Vertical and lateral Design Factor of Safety

- In accordance with TAP Watercourse Crossing Philosophy (CAL00-PGC-125-F-TSD-5000) and TAP Watercourse Crossing Specification (CAL00-PGC-125-F-TSX-5002)

Vertical Design Factor of Safety

For Unprotected crossings the Minimum Burial Depth below TCB to the end of the set backs to be the GREATER of:

- Cumulative Vertical Scour/ Erosion Components, PLUS 1.5m

Or

- 1.25 x (Maximum Single Event Scour + Climate Change Allowance), PLUS 1.0m

Or


- 3.0m for RV1, RV2, RV3 with Medium to High Erosion Potential
- 2.5m for RV3 with Low Erosion Potential
- 2m for RV4
- 1.2m for RV5&6
- 2.0m for RV7

For Protected crossings the Minimum Burial Depth below TCB to the end of the set backs to be:

- 2.5m for RV1, RV2, RV3 with Medium to High Erosion Potential
- 2.0m for RV3 with Low Erosion Potential
- 2m for RV4
- 1.2m for RV5&6
- 2.0m for RV7

Lateral Design Factors of Safety

Major Crossings RV1 & RV2:

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	13 of 78

- Bury outside site specific potential active width, Min. 10m - Unprotected
- 5m beyond standardised active width - Protected

Major RV3 Crossing, RV3 Medium to High Erosion Potential:

- Bury outside site specific potential active width, Min. 10m - Unprotected
- 5m beyond standardised active width - Protected

Minor RV3 Crossing, RV3 Low Erosion Potential:

- 7.5m beyond standardised active width - Unprotected
- 5m beyond standardised active width - Protected

Natural Minor Crossings RV4:

- 5m beyond standardised active width - Unprotected lowland
- 3m beyond standardised active width - Unprotected upland
- 3m beyond standardised active width - Protected

Man-made Minor Crossings RV5 &6:

- 3m beyond standardised active

Man-made Canal Crossings RV 7:


- 5m beyond standardised active width - canal width <10m
- 10m beyond standardised active width - canal width >10m

3.2 Watercourse Classifications

TAP watercourses are classified in accordance with table 1.

Table 3 TAP watercourse crossing classification

Type	Class	Description	Sub class	Type
Natural Watercourses	RV1	Large River (width > 30m)	N/A	Major Crossings
	RV2	River (width 10m to 30m)	N/A	
	RV3	Small River/Large Stream (width 5m to 10m)	RV3 Medium to High Erosion Potential	Minor Crossings
			RV3 Low Erosion Potential	
	RV4	Small Stream/Gully (width < 5m)	RV4 Upland Stream with Medium to High Erosion Potential	
			RV4 Upland Stream with Low Erosion Potential	
			RV4 Lowland Stream	
Man made Watercourses	RV5	Ditch (width < 5m)	N/A	Minor Crossings
	RV6	Concrete Channel	RV6 (>5m)	
			RV6 (<5m)	
	RV7	Canal (width > 5m)	RV7 Canal (>=10m)	
			RV7 Canal (<10m)	

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	14 of 78

3.3 Design considerations

The TAP watercourse crossings shall be designed to remain fully buried outside the predicted zone of river movement for the full 50 year design life of the pipeline.

For the pipeline to remain fully buried throughout the 50 year design life a large number of considerations need to be taken into account, including but not limited to:

- Hydrology;
- Geology;
- Topography;
- Environmental impact and sensitivities;
- Safety;
- Man-made change;
- Constructability;
- Operational monitoring and maintenance;
- Parallel pipelines;
- Pipeline protection works;
- Other infrastructure (bridges, weirs, dams, hydro-schemes, irrigation etc.);
- Cost.

Assessment and analysis of the above factors determines the overriding crossing philosophy to be adopted at each crossing

In addition to the overriding crossing philosophy the crossing methodology is selected as part of design i.e. to:


- Open cut;
- Horizontal Directional Drill (HDD);
- Micro-tunnel;
- Auger-bore.

Between the overriding crossing philosophy and overriding crossing technique there are a number of iterations that need to be considered by the pipeline engineering teams as part of the design activities.

Selection of the crossing philosophy for each of the major crossings (RV1, RV2 and specific RV3 sites) is made on a case-by-case basis.

Minor unlined crossings (RV3 with Low Erosion Potential sites, RV4, RV5, & RV7) will generally be installed by open cut techniques. Minor concrete lined crossings (RV6) shall be constructed as required by the third-party operator (either open cut or trenchless). Minor crossings should be designed and constructed in accordance with standard or typical drawings for pipeline installation and reinstatement/ pipeline protection.

For major crossings Company has carried out preliminary assessments and, for the largest sites, outline designs have been developed for detailed design by Contractor. The set backs and burial depths as assigned on Company drawings are minimum technical requirements. The minimum set backs and burial depths shall not be reduced without the prior written approval of Company.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	15 of 78

For minor crossings Company has developed Typical or Standard designs for each classification of watercourse. These typical designs represent minimum technical requirements which shall be achieved by Contractor. During detailed design Contractor verifies the applicability of each typical design and where required either increase the burial depth and/ or setback or, where appropriate, assign civil protection works to protect the pipeline.

3.4 Detailed Design Activities

3.4.1 General

Design activities are undertaken by Contractor in a number of phases with specialist inputs being provided at each key stage of the process. Where the pipeline is parallel to any of the existing pipelines, engagement with the operators is required to agree the solution to be adopted for TAP. The following sub-sections include a high level summary of design activities.

3.4.2 Desktop Review

The first stage in the design process is to gather available information and execute a desktop review of the proposed crossings. The desktop review should include review and assessment of:

- FEED Designs;
- Environmental impact and sensitives.
- Satellite imagery (historic to present);
- Hydrological data (records and analysis);
- Geotechnical data (Site investigations, reports and soils maps);
- Topographic mapping and Digital Elevation Models (DEMs);
- Associated infrastructure and protection works;
- Existing and planned works.


Desktop study outputs:

- Identification of sites for detailed field inspection;
- Identification of data requirements;
- Scope for site reviews.

3.4.3 Site Review

Upon completion of the desktop review, major watercourse crossings shall be visited on site by river crossing specialists. The purpose of the site review will be to:

- Validate the findings of the desktop review;
- Obtain additional site information;
- Validate and review environmental impact and sensitivities.
- Assess crossing requirements;
- Determine any additional data needs;

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	16 of 78

- Develop scopes for additional data requirements;
- Confirm detailed design activities.

Site review outputs:

- Classification of watercourse crossings;
- Identification of preferred crossing methodology and protection requirement;
- Scope for additional data requirements;
- Scope for site specific analysis and detailed design activities

3.4.4 Assessment and Analysis

Based on the results of the desktop study and site reviews the scope for assessment and analysis is determined. Assessment and analysis will be necessary at specific sites and this will include, but not be limited to the following activities:

- Hydrological assessment;
- Hydraulic analysis;
- Fluvial assessment;
- Engineering inspection, assessment and analysis of:
 - Site constraints;
 - Topographical survey;
 - Geotechnical survey;
 - Existing and planned works;
 - Impacts of third party activities;
 - Potential impacts of TAP.

The site specific analysis and assessment will be utilised to confirm the:

- Active zone;
- Burial depth requirements;
- Set back requirements;
- Requirements for pipeline protection measures;
- Selected crossing technique;
- Crossing requirements.


3.5 Detailed Designs

During detailed design TAP Contractors conduct desktop studies and site surveys to verify or where necessary reclassify FEED watercourse classifications in accordance with Table 1.

Contractor develops Detailed Designs for each watercourse crossing. This shall include the review, assessment and analysis of each crossing as applicable to the watercourse crossing type.

For Major Crossings, site specific design documentation shall be developed for Company review and approval via project document control system. As a minimum this shall include the following for each crossing location:

- Pre-construction records;

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	17 of 78

- Hydrological assessment for unprotected watercourse;
- Hydrological assessment for protected watercourse (i.e. where Civil Protection Works are assigned);
- Geological X-section;
- Constructability Assessment;
- Detailed Pipeline crossing designs and method statements;
- Civil Protection Works Calculations (where applicable);
- Civil Protection Works Drawings (where applicable).

For Minor Crossings standard or Typical designs can generally be applied. These crossings shall be individually assessed in order to confirm the applicability of each Typical design. Where necessary to ensure the integrity of the watercourse Civil Protection Works shall be applied. For each Minor crossing the following, as a minimum, shall be developed for Company review and approval:


- Pre-construction records;
- Crossing Drawing(s), applying the typical design to the pre-construction survey;
- Typical Designs and method statements;
- Civil Protection Works Drawing(s), applying the typical design to the pre-construction survey.

It shall be noted that some minor crossings, particularly those with higher energy, may require a site specific detailed design in order to ensure pipeline integrity and satisfy the Basis of Design. Contractor shall therefore identify any such crossings during development of the Watercourse Crossing Schedule and develop site specific designs for any minor crossing locations which fall outside the envelope of the Typical design requirements.


Table 4 summarises the detailed design requirements and technical key aspects for each watercourse class.

Table 4 Detailed design requirements and technical key aspects

Class	Crossed Object	Detailed Design Requirements and Technical Key Aspect
RV1	Large River (width > 30m)	<p>Detailed site specific assessment and definition of active width.</p> <p>Site specific assessment of flows and river characteristics.</p> <p>Detailed site specific crossing and constructability assessment defining burial depth, set-back and protection requirements (if any).</p> <p>Detailed site specific construction design including burial depth, set back, pipeline protection and reinstatement requirements.</p>
RV2	River (width 10m to 30m)	<p>Base case open-cut method with continuous concrete coating for buoyancy control and mechanical protection.</p> <p>Constructability assessment to consider trenchless options where appropriate.</p>

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	18 of 78

Class	Crossed Object	Detailed Design Requirements and Technical Key Aspect
		<p>Where trenchless crossings offer e.g. environmental/ cost/ technical benefits to the project these shall be considered. Trenchless crossings shall be implemented where approved by TAP.</p> <p>Construct crossings in line with environmental constraints as per the REIR</p>
RV3	Small River / Large Stream (width 5m to 10m)	<p>Site specific assessment and definition of active width.</p> <p>Site specific assessment of flows and stream characteristics.</p> <p>Where the watercourse has the potential for erosion a site specific design (RV3 with Medium to High Erosion Potential) shall be implemented, unless the site specific assessment can have demonstrated that application of a standard design (RV3 with Low Erosion Potential) is robust.</p> <p>Open-cut method or thrust/ auger-bore as defined through constructability assessment or as required by authorities.</p> <p>Open-cut method to be applied with continuous concrete coating for buoyancy control and mechanical protection.</p> <p>Site specific designs for stream bank/ river bed protection/ restoration unless standard designs can be applied based on calculated flows and stream characteristics.</p> <p>Construct crossings in line with environmental constraints as per the REIR</p>
RV4	Small Stream / Gully (width < 5m)	<p>Standard design.</p> <p>Open-cut method with continuous concrete coating or pipeline protection slabs for mechanical protection.</p> <p>For lowland areas, standard design of stream bank/ river bed protection/ restoration based on estimated flows and stream characteristics.</p> <p>For upland channels site specific assessment of flows and design of stream bank/ river bed protection/ restoration works required.</p> <p>Construct crossings in line with environmental constraints as per the REIR</p>
RV5	Ditch (width < 5m)	<p>Standard design.</p> <p>Open-cut method with concrete coating for mechanical protection.</p> <p>Standard design of stream bank/ river bed protection/</p>

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	19 of 78

Class	Crossed Object	Detailed Design Requirements and Technical Key Aspect
		restoration. Construct crossings in line with environmental constraints as per the REIR
RV6	Concrete Channel	Standard design. Open-cut method or thrust/ auger-bore as defined through constructability assessment or as required by authorities. Reinstatement to pre-construction details/ condition. Construct crossings in line with environmental constraints as per the REIR
RV7	Canal (width > 5m)	Standard design. Open-cut method with concrete coating for buoyancy control and mechanical protection at Major Canals (>10m wide). Open-cut method with concrete coating where required for buoyancy control or pipeline protection slabs for mechanical protection at Minor Canals (≤ 10 m wide). Standard design of stream bank/ river bed protection/ restoration as required. Construct crossings in line with environmental constraints as per the REIR


Crossing method are indicative for class of watercourse and shall be confirmed during detailed design. The selection of trenchless methodology depends upon the many technical factors including length of trenchless section and ground conditions.

As described in section 5 and 6, all proposed crossing methodologies and timings will be cross referenced with known ecological sensitivities identified within the ESIA, post ESIA ecological data and REIR register. All crossing method and timings are approved by Company. Any change to Contractor proposed crossing methodology will be communicated by Company via the project document control system.

3.5.1 Mechanical Protection and Buoyancy Control

Contractor shall design and provide continuous mechanical protection between set-backs at all watercourse crossings. The type of protection provided at each classification of watercourse shall be in accordance with TAP Watercourse Crossing Philosophy (CAL00-PGC-125-F-TSD-5000).

Where concrete coating is designated this shall be negatively buoyant, with a minimum safety factor of 1.2, without taking account of any overburden. Contractor shall perform buoyancy assessments and calculations for Company review and approval. Contractor shall refer to Typical – Concrete Coating, CAL00-PGC-125-F-DFT-5014 and Typical -

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	20 of 78

Concrete Mechanical Protection Slabs, CAL00-PGC-125-F-DFT-5015 for minimum dimensional requirements. For additional design requirements refer to CPL00-CME-120-F-TSX-0005, Specification for Concrete Weight Coating.

3.5.2 Civil Protection Works

Where required to control the active zone of the watercourse Civil Protection Works shall be utilised. Company has assigned minimum Civil Protection Works at specific Major crossings where identified during preliminary assessments. The Civil Works assigned by Company on a site specific basis are minimum requirements. Company preliminary designs shall be developed by Contractor during Detailed Design. The minimum requirements shall not be reduced without prior written approval from Company.

Company has developed a suite of Typical or Standard designs for bed and bank protection works. Typical shall be assigned to watercourses as applicable and site specific designs developed. The Typical designs represent minimum technical requirements which shall be achieved by Contractor.

Contractor shall develop a detailed Civil Protection Works Schedule and submit this for Company review and approval. The Civil Protection Works Schedule shall include details of the protection to be assigned at each site.

Contractor shall submit both site specific and generic technical and logistics method statements covering all Civil Protection Work activities. Site-specific method statements shall be provided for all RV1, RV2 and RV3 major sites where Civil Protection Works are assigned. For all other sites, generic Riprap and gabion method statements shall be developed. Method statements shall be submitted for Client review and approval prior to planned Civil Protection Works construction at any site. Method Statements shall be approved by Client prior to commencement of construction.


The method statements shall include a detailed description of the Civil Protection Works, where applicable, the method statements shall form part of the overall Watercourse Crossing method statements applicable to specific sites.

Civil protection works shall be in accordance with Watercourse Civil Protection Works Specification (CAL00-PGC-125-F-TSX-5000).

3.6 Engineering Watercourse Crossing Schedule

During Detailed Design standalone engineer Watercourse Crossing Schedules are developed by contractors and include the following as a minimum:

- KP;
- Classification;
- Unique crossing reference;
- Co-ordinates of crossing;
- Owner;
- Width of feature along pipeline chain age;
- Width of feature (perpendicular to flow);
- Pipeline wall thickness and design factor;
- Pipeline protection and buoyancy requirements/ length/ type;


 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	21 of 78

- Hot bends where assigned;
- Referenced crossing drawing(s) (Site specific or typical detail as applicable to each crossing);
- Crossing method;
- Pre-construction Photographic Record Reference;
- Notes.

The schedule details rhw technical information required to achieve the basis of design.

The Watercourse Schedule shall be validated by suitably experienced pipeline engineers.

The Watercourse Crossing Schedules prepared by contractors are provided in Appendix 3.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	22 of 78

4 INSTALLATION

4.1 General

Table 5 below summarises TAP watercourse crossings following Contractor detailed design activities, classified in accordance with Table 3.

Table 5 Detailed design watercourse crossings by class

Class	Number of watercourse crossings	
	Greece	Albania
RV1	20	13
RV2	21	2
RV3	41	15
RV4	226	84
RV5	290	401
RV6	86	44
RV7	139	49
Total	823	608

Tables 4, 5 and 6 summarise proposed crossing methods following detailed design. The tables include trenchless crossings where the watercourse is the primary feature to be crossed and also watercourses that are secondary crossings within limits of the trenchless crossing of a primary feature.

Table 6 Crossing method Greece

Class	Pipe lay method					
	Trenchless					Open cut
	HDD	Micro Tunnel	Thrust bore	Within limits of other trenchless*	Total Trenchless	
RV 1	9	-	-	-	9	11
RV 2	3	-	-	3	6	15
RV 3	-	-	-	2	2	39
RV 4	-	-	-	4	4	222
RV 5	-	-	-	19	19	271
RV 6	-	-	5	14	19	67
RV 7	1	-	1	19	21	118
All	13	-	6	61	80	743

*An example of a secondary trenchless crossing, or a crossing within limits of another trenchless crossings would be a watercourse or ditch within the trenchless crossing length of a larger watercourse, road or rail crossing.


 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	23 of 78

Table 7 Crossing methods Albania

Class	Pipe lay method					
	Trenchless					Open cut
	HDD	Micro Tunnel	Thrust bore	Within limits of other trenchless	Total Trenchless	
RV 1	2	6	-	-	6	5
RV 2	-	-	-	-	-	2
RV 3	-	-	-	-	-	15
RV 4	-	-	-	-	-	81
RV 5	6	-	13	-	19	382
RV 6	-	-	2	-	2	42
RV 7	1	-	4	-	5	44
All	9	6	19	-	35	577


Crossings of watercourses shall be executed in line with Company approved drawings and the requirements of Company specifications (referenced earlier), whilst satisfying the site specific requirements of the ESIA and post ESIA ecological data which is summarised within the REIR and included within the level 3 site files. When developing installation designs Contractor shall perform a pre-construction topographic survey, including river bed survey and issue construction drawings reflecting the actual and up-to-date status of the watercourse.

Construction of the pipeline across rivers and streams shall be performed in such a manner that causes minimum disturbance to the watercourse banks, bed, water quality, third party users, irrigation, drainage, riparian areas and fish / wildlife habitats.

Working widths at river crossings will be reduced as far as practicable to ensure safe construction conditions. Crossing working widths will be reduced as far as possible to a maximum width of 28m in Critical habitats and PBFs. Working width will be reduced further to 18m at a number of crossings with EU priority habitat in Greece. These requirements will be detailed and verified within the level 3 site files (discussed in section 5). It is recognised that this is not always possible to achieve reduced working widths due to technical or safety constraints these instances will be recorded by Company.

Prior to commencement of work at major crossings Contractor shall submit to Company, for review and approval, site specific Construction Method Statements as part of the detailed design requirements in section 4.1. These shall include full details of the proposed methods of installation/ construction from mobilisation through to reinstatement, temporary works including diversion channels, sediment and erosion control, temporary areas, equipment requirements, materials, personnel, procedures, inspection and test plans etc. to be employed plus task specific risk assessments. Contractor shall also provide individual construction drawings for each major watercourse showing the method of crossing, special conditions, temporary works and the areas required for construction activities such as diversion channels, lay down areas, etc.

Contractor shall execute any additional survey, hydrology, geotechnical work required to support Contractor's construction methods.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	24 of 78

Contractor shall be required to incorporate any additional special conditions required by third parties or Company within the Construction Method Statements, including the measures to satisfy requirements of the REIR and level 3 site files.

Any requests for modification of an approved crossing design must be pre-approved in writing by Company.

During the construction of the river crossings, Contractor shall ensure that flow will be diverted properly to protect both personnel and downstream users. All open cut watercourse crossings will be isolated, using Dam and Pump, Flumes or Diversion methods unless the channel bed is dry to bottom, or overriding technical constraints prevent it, in which case the Contractor shall provide a full technical justification along with detailed mitigation measures to reduce impact as far as reasonably practicable.

When crossing irrigation canals, Contractor shall ensure that the water supply will not be interrupted without third party users' agreement. The excavation works shall be done with extreme care to avoid adverse impact on the water qualities and in compliance with ESIA and permit requirements.

Trenchless crossings shall be executed where required by Company. If Contractor proposes to change crossing technique either to or from trenchless then Contractor shall provide a fully substantiated request for change for Company consideration and approval.

All watercourse crossing techniques and timings shall be in agreement with Company. Documentation shall be submitted for review and approved via Company document control system prior to crossing activities.

The EPC contractor environmental coordinators and ecological experts will complete daily inspections during the execution of all CH watercourse crossings.

TAP environmental monitors will oversee the execution of CH watercourse crossings to measure compliance with the associated level 3 site files and approved ESMS Watercourse crossing method statements.


TAP and the EPC contractor shall ensure that temporary works and temporary sediment control is regularly inspected at watercourses during routine daily inspections at all active work fronts.

Temporary erosion and sediment control will be monitored during routine ROW inspections and targeted inspections during and after rain events.

Any noted non-compliance or required improvements from the inspections and monitoring noted above will be documented and provided to the contractor site engineer.

4.2 Reinstatement

Where no protection of the river bed is planned, the stratum of the river bed shall be reinstated according to the natural conditions found in the river bed. Contractor shall restore the disturbed areas to their natural pre-construction condition including but not limited to the bank slope, bed structure, upland drainages and vegetation cover, and provide erosion protection measures as required so that erosion will not accelerate and/or increase as a result of construction activities. Deep rooted woody vegetation will not be replanted over the 8m PPS.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	25 of 78

Changes to width-depth ratio of watercourses at crossings shall be avoided. Changes to natural substrate material in watercourses shall be prevented.

River banks shall be reinstated and re-vegetated to their original shape and alignment. Contractor shall be responsible for implementing erosion and sediment control measures on disturbed areas until re-vegetation coverage and/or other reinstatements are fully established and functioning correctly, and meet the ESIA, permit conditions and project specification prerequisites. Contractor shall determine original precondition by comparing detailed preconstruction surveys and photographs as described in section 4.4.

Contractor shall be responsible for removing temporary works, material and debris that are not intended to be part of the permanent installations.

Should the Civil Protection Works Schedule not show a protection measure at any specific site, but these are later deemed necessary during installation, then, the protection shall be proposed by Contractor prior to reinstatement for Company review and approval.

Contractor shall be responsible for implementing and maintaining all erosion and sediment control measures until final acceptance by Company. Further details on erosion monitoring can be found in section 7.


The stability of the channel at the crossings shall be monitored regularly and remedial actions implemented if signs of instability such as erosion, sedimentation or other indicators of channel instability are observed.

Riparian vegetation (Plant habitats and communities along the river margins and banks) is of high importance to the long term stability of the river. Contractor shall minimise riparian disturbance wherever removal is not required to enable safe construction conditions. Contractor shall replant of the same species mix shall be planted. Nursery trees of minimum 2 years old up to 5 year old shall be planted in order to restore the riparian environment, subject to the restrictions of the 8m PPS detailed in CAL00-PGC-125-F-DFT-5013, Typical - River Bank Restoration (Riparian Areas)

Contractor shall plant sufficient density of vegetation to achieve the original plant densities subject to the restrictions of the 8m PPS detailed in CAL00-PGC-125-F-DFT-5013, Typical - River Bank Restoration (Riparian Areas) The planting density shall take consideration of dieback rates of each plant.

Where originally present, native shrubs shall be re-planted above the pipeline and within the riparian zone subject to the restrictions of the 8m PPS detailed in CAL00-PGC-125-F-DFT-5013, Typical - River Bank Restoration (Riparian Areas). If no shrubs are originally present, Contractor shall introduce shrubs native to the region to provide vegetative stabilisation and erosion protection across the cleared ROW to a minimum of 10m beyond the watercourse bank, or the edge of an active agricultural field.

Biorestoration of river banks shall be undertaken to re-establish vegetation to the equivalence of the adjacent untouched areas. This may include juvenile trees and shrubs the selection of, placement and planting shall be supervised by a competent ecologist and approved by Company. River banks shall generally be restored to their original condition and contours. Where this is not practicable, Contractor shall propose site specific solutions with engineering justification; this shall be included within Contractor Method Statements. Biorestoration shall be in accordance with the Biorestoration Management Plan.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	26 of 78

Where engineered solutions are required the design of riverbed and riverbank protection shall be in accordance with CAL00-PGC-125-F-TSX-5000, Watercourse Civil Protection Works Specification and the Reinstatement and Soil Erosion and Reinstatement Plan.

Watercourse reinstatement shall be monitored following completion of works, in accordance with the Soil Erosion and Reinstatement Plan, The Bio restoration Management Plan and Section 7 of this WCMP.

The above reinstatement and bio restoration requirements apply to all works at watercourses, including ROW access tracks.

The EPC contractor environmental coordinators and ecological experts will complete daily inspections during the removal of temporary works and reinstatement at all CH watercourses.

TAP environmental monitors will oversee the reinstatement of CH watercourse crossings to measure compliance with the associated level 3 site files and approved ESMS Watercourse crossing method statements.

Reinstated watercourses will be monitored during routine ROW inspections and targeted inspections during and after rain events.

TAPs longer term reinstatement and erosion monitoring is discussed in section 7.

TAPs longer term biodiversity monitoring is introduced in the Ecological Management Plan.

Any noted non-compliance or required improvements from the inspections and monitoring noted above will be documented and provided to the contractor site engineer.

4.3 As Built Records

As-built records of the works shall be provided to Company as the works progress. As-builts shall be provided for all watercourse crossings including details of the pipeline installation up to standard cover, any civil works deployed and the final, reinstated, plan and profile of the watercourse.

As-builts shall be developed as the works progress and shall be handed over no later than two weeks after completing reinstatement activities at a specific site.


4.4 Photographic Records

CONTRACTOR shall make digital photographic records of all watercourse crossing sites using high quality compact digital cameras with GPS functionality. Each photograph shall be "geo-tagged", with the location of each photograph being embedded within the native file.

Full preconstruction photographic records shall be compiled for all watercourses.

At each stage of the construction a set of GPS referenced photographs shall be taken viewing:


- +ve along pipeline alignment;
- -ve along pipeline alignment;

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	27 of 78

- Upstream along river alignment from pipeline alignment;
- Downstream along river alignment from pipeline alignment;
- Upstream along river alignment from downstream edge of ROW;
- Downstream along river alignment from upstream edge of ROW.

All photographs shall be taken with a digital GPS camera. Minimum photographic resolution and size shall be fine 3264 x 2448 (F3264 (8m)).

Photographic records shall be handed over to Company, along with the as-built records of the site, in both JPEG and PDF file formats.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	28 of 78

5 MANAGEMENT OF BIODIVERSITY UPDATES

5.1 Route Environmental Impact Register (REIR)

As described in the ecological management plan, TAP has developed the Route Environmental Impact Register (REIR) to manage georeferenced data on environmental sensitivities and the associated management actions.

Preparation of the REIR includes a review of the ESIA, post-ESIA survey reports, SEA, CHA, CCPs, EPC Contractor ESIPs, and any sub-plans, which relate to the relevant pipeline sections as a whole, or individual features.

The REIR database and associated impact assessment and mitigation tools ensure that all information on sensitive sites and recommended mitigations is centralised in a single location that is available to TAP and its EPC Contractors. The Register format is applied across all countries and contractors to ensure consistency in the ecological management approach.

Every watercourse with a Critical Habitat (CH) or Priority Biodiversity Feature (PBF) rating will be included within the REIR, this will include:

- Fresh water fish
- Fresh water invertebrates
- EU priority habitat, EU habitat and Greek habitat.
- Watercourses and riparian zones important to CH and PBF semi aquatic, terrestrial and avifauna.

The REIR ensures that every sensitive watercourse identified in the ESIA and Supplementary Ecological Assessment is highlighted to TAP and the EPC Contractors.


The REIR is described in more detailed in the ecological management plan.

5.2 Level 3 site files

A Level 3 site file shall be developed for every watercourse with a CH or PBF rating.


The Site Files will:

- Set out roles and responsibilities for implementation of control measures
- Rationalize ESIA and post ESIA ecological constraints and mitigation.
- Identify any conflicts with detailed design and biodiversity requirements.
- Communicate the rationalized ecological constraints and mitigation to the EPC Contractors for implementation.
- Monitor the implementation and success of ecological mitigation
- Identify ecological rehabilitation, monitoring and potential intervention requirements

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	29 of 78

The site files will be developed by TAP ecological subcontractors and ensure that all environmental and biodiversity ecological requirements are identified and communicated to the EPC.

This process is described in more detail in the Ecological management plan.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	30 of 78

6 ECOLOGICAL REQUIREMENTS

6.1 ESIA Ecological Surveys

During the ESIA 39 watercourses (26 in Greece, 13 in Albania) watercourses were selected for analysis of ecological sensitivity.

In line with the Water Framework Directive (WFD), the following elements were analysed:

- Hydro-morphology;
- Water quality;
- Sediments;
- Aquatic Ecology.

These elements, together with the condition of the riparian vegetation and landscape contributed to establish the quality status of the rivers in the area based on ecological parameters. It also provides detailed data on several ecological features of the stream and riparian environment at the crossing points in order to provide a full picture of the river ecological status at the pipeline crossing points.

The analysis of watercourse sensitivity value, along with geotechnical restrictions was considered during FEED to develop appropriate crossing methodologies and mitigations in accordance with the mitigation hierarchy in figure 1.





Figure 2

Watercourse Crossing Hierarchy of Mitigation

6.2 ESIA Preliminary Crossing Methodologies

TAP assigned preliminary crossing methodologies to the 39 water watercourses surveyed within the ESIAs. The preliminary crossing methodologies considered ecological value, geotechnical and constructability constraints.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	31 of 78

Where detailed design differs from ESIA recommendations, Contractors shall submit, to Company for approval, a detailed technical justification for the change in construction methodologies along with alternative mitigation measures in order to reduce impact as far as reasonably practicable.

Construction and residual impact of any changes in methodology shall be assessed in the Level 3 site files as discussed in section 7.

6.2.1 Greece ESIA Crossing Methodology vs. Detailed Design

The ESIA evaluated the potential impacts to the aquatic ecosystems studied during the field surveys. The evaluation was based on the information compiled during the desktop and field investigations of the 26 watercourses. The assessment focused on a selection of 22 that were considered as having the highest ecological potential (i.e. permanent waters) and also because in those construction operations the impacts would be expected to be more significant.


It has been considered that from the 22 rivers considered to have high ecological potential a total of 6 are actually in poor condition (i.e. as shown by having very poor fish population/species or by the combination of indicators for fishes, macroinvertebrates and diatoms). These include: Fytemata (Mega Rema), Chionorrema (Bosbos), Tafros Belitsa (Mitrousi), Strymonas, Vrardarovasi, Grammatiko Creek. In all these rivers the potential to generate a relevant impact due to an increased turbidity during construction is rather scarce and considered as not significant.

The remaining 16 river crossings are considered to be in good/very good condition or at least to include some fish species of interest or abundant fish populations (that could be the key source to animals such as otters or some species of birds mainly). Among these 16 a total of 8 rivers are considered to be especially relevant thanks to the presence of valuable fish species and populations often in combination with good communities of macroinvertebrates and diatoms.

These rivers are: Filiouris (Vathoulourema), Nestos, Tafros Aggitis (Filippoi), Aggitis, Axios, Aliakmonas (crossing AL1), Aliakmonas (crossing AL2), Aliakmonas (crossing AL3).

Of remarkable interest are the three Aliakmonas crossings as they proved to retain very good populations of fishes, the absence of non indigenous fish species and also a healthy population of macroinvertebrates and diatoms, thus demonstrating that the river maintains a good water quality when compared with many of the remaining middle-to large sized rivers located along the entire pipeline corridor.

The potential to create relevant negative impacts in these 16 rivers would be high in the case of a wet open cut technique. However, in all 16 river crossings the project design has defined that only dry open cut or trenchless (e.g. HDD) techniques would be used. With both these latter two techniques the potential for generating relevant pulses of high turbidity are significantly reduced and therefore there is also a reduced risk for a significant impact on the river ecosystem. This is specially the case for those specific rivers in which a

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	32 of 78

trenchless technique is being proposed, which include 10 out of 16 crossings (including the 3 Aliakmonas crossings). Based on this, the impact significance for the crossing of the 16 above-mentioned rivers is moderate and basically it is associated to the risks inherent from any construction operation (e.g. failure of machinery being used in the river, unexpected river conditions, etc.) which are standard and managed through the management plans of the construction site.

It should be noted that the number of watercourses surveyed during ESIA is directly related to the presence of permanent or seasonal flow at these 20 crossings.

Of the 26 watercourses surveyed, the ESIA recommended 14 Trenchless crossings in order to reduce impact on the watercourses. Table 6 below compares the ESIA preliminary trenchless crossings versus Contractors proposed detailed design methodology.


Table 8 Greece ESIA Trenchless recommendations vs. Detailed Design

CROSSING ID	NAME	KP	ESIA recommendation	Detailed design
C0001-N	Evros	0	Trenchless	Trenchless
C0223	Filiouris River	78	Trenchless	Trenchless
C0343	Xiropotamos River	113	Trenchless	Trenchless
C0530	Nestos	153	Trenchless	Trenchless
C0886	Aggitis	226	Trenchless	Trenchless
C1256	Strymonas	294	Trenchless	Trenchless
C2053	Axios	374	Trenchless	Trenchless
C2065	Vardarovasi	376	Trenchless	Trenchless
C2258 C2259 C2260	Tributaries of the Loudias	399	Trenchless	Trenchless
C2403	Channel 66	420	Trenchless	Trenchless
C2500-1-1	Grammatiko Creek	453	Trenchless	Dry bed open cut / Isolated Open Cut
C2796	Aliakmonas I	527	Trenchless	Trenchless
C2825	Aliakmonas II	535	Trenchless	Trenchless
C2843	Aliakmonas III	539	Trenchless	Dry bed open cut* /Isolated Open Cut

*TAP and its contractor are currently investigating reversion to trenchless crossing technique at watercourse C2843.

There are a total of 80 trenchless watercourse crossings in total. All other watercourses crossings will be isolated, using Dam and Pump, Flumes or Diversion methods unless the channel bed is dry to bottom, or overriding technical constraints prevent it, in which case the Contractor shall provide, for Company approval, a full technical justification along with detailed mitigation measures to reduce impact as far as reasonably practicable.

In all circumstances, Company shall review Contractor crossing methodology at all watercourses for approval via the Project document control system.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	33 of 78

6.2.2 Albania ESIA Crossing Methodology vs. Detailed Design


Of the 13 watercourses surveyed, the ESIA recommended 10 Trenchless crossings in order to reduce impact on the watercourses. Table 7 below compares the ESIA preliminary trenchless crossings versus Contractors proposed detailed design methodology.

Table 9 Albania ESIA Trenchless recommendations vs. Detailed Design

CROSSING ID	NAME	KP	ESIA Recommendation	Detailed design
RV-282	Osumi (Qender)	105	Trenchless	Dry bed open cut /Isolated Open Cut
RV-287	Osumi	109	Trenchless	Trenchless
RV-294	Osumi	114	Trenchless	Trenchless
RV-297	Vokopola	124	Trenchless	Dry bed open cut /Isolated Open Cut
RV-298	Osumi	134	Trenchless	Trenchless
RV-301	Vurtopi	135	Trenchless	Dry bed open cut /Isolated Open Cut
RV-302	Osumi (Vertop1)	138	Trenchless	Trenchless
RV-304	Osumi	139	Trenchless	Trenchless
RV-405	Osumi River flood plain (no longer cross Zagoria River)	146	Trenchless	Watercourse not directly crossed
RV-430	Osumi (Otlak)	161	Trenchless	Trenchless

There are a total of 35 trenchless watercourse crossings in total. All other watercourses crossings will be isolated, using Dam and Pump, Flumes or Diversion methods unless the channel bed is dry to bottom, or overriding technical constraints prevent it, in which case the Contractor shall provide, for Company approval, a full technical justification along with detailed mitigation measures to reduce impact as far as reasonably practicable.

In all circumstances, Company shall review Contractor crossing methodology at all watercourses for approval via the Project document control system.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	34 of 78

6.3 Post ESIA Company Surveys

6.3.1 Fish Surveys Greece

Post ESIA freshwater fish surveys were completed at 3 crossings in the Phillipoi region, Phillipoi 3, 5 and 9 specifically for the Greek brook lamprey (*Eudontomyzon hellenicus*) and Aggitis spined-loach (*Cobitis punctilineata*) species.

The IUCN Red List and Greek Red Data Book cite the Greek brook lamprey as critically endangered. The species is also listed under Annex II of the European Union Habitats Directive and Annex III of the Bern Convention.

The IUCN Red List considers the Aggitis spined loach vulnerable. It is listed as a Greek Red Data Book species and in Annex II of EC Directive 92/43/EEC.

The Greek Brook Lamprey was confirmed present in 1 watercourse, while the Aggitis Spined loach was confirmed present in all 3, as shown in table 8.

Table 10 Fish survey of Phillippoi 3, 5 and 9

Watercourse Name	Crossing ID	Lamprey presence		Loach presence	
		2014	2015	2014	2015
Phillipoi 3	C0791-N	Yes	Yes	Yes	Yes
Phillipoi 5	C0797-N-9-	No	No	Yes	Yes
Phillipoi 9	C0797-N-23	No	No	Yes	Yes

In accordance with the Hierarchy of mitigation presented in the fish survey report GAL00-C5577-642-Y-TRS-0004 based on the habitat suitability of the watercourses, the following construction methods have been confirmed during detailed design.


Table 11 Phillippoi 3, 5 and 9 crossing methodology

Watercourse Name	Crossing ID	Detailed design crossing method
Phillipoi 3	C0791-N	Trenchless
Phillipoi 5	C0797-N-9- 1	Trenchless
Phillipoi 9	C0797-N-23	Isolated open cut outside sensitive period for Aggitis spined loach (April-June)

Site Specific ESMS watercourse crossing method statements shall be developed for each watercourse.

6.3.2 Aquatic Habitat and Fish Surveys: Albania, 2015

The surveys were carried out to fulfil commitments in the ESIA and to provide additional baseline biodiversity data at 18 watercourses. The overall aim of the habitat and fish surveys at RC and PC locations was to provide TAP with information regarding the potential sensitivity of sites, which can be used to guide construction activities.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	35 of 78

The survey report did not make any design change recommendations; however, TAP is investigating mitigating options on a site by site basis. Mitigation for European Eel was recommended at some locations, which have been captured in the project Critical Habitat Assessment and discussed below.

6.4 Critical Habitat Assessment – Watercourses

A Critical Habitat Assessment (CHA) was completed for the TAP project, tables 12 and 13 identify the relevant species DMUs.

All ditches from KP195 to the coast in Albania have been classified as DMUs for the Albanian pool frog. Management controls are discussed within the EMP.

For Eel and Otter mitigation see section 6.11.1 and 6.11.2.

6.4.1 Greece Critical Habitat Watercourses

Table 10 below identifies watercourses identified as Critical Habitat DMUs for aquatic and semi-aquatic fauna in Greece. Detailed design construction methodologies and mitigation is provided for each crossing.

Contractor shall prepare a Site Specific ESMS Watercourse Crossing Method Statement for crossings listed in table 12.

TAP has identified the key sensitive periods for the fish species during which isolated open cut crossings will be avoided:

Greek Brook Lamprey – Metamorphosis – Oct – Jan

Aggitis Spined loach – Spawning – Apr – Jun

Cobitis puncticulata - – Spawning – Apr – Jun


Alburnoid Sp.Volvi – Spawning – Mid April – Mid May.

Pelagos Trout – Spawning – Sept – Jan


Alburnus vistoncus – Spawning – May – July

Table 12 Greece Critical Habitat Watercourses


KP	Crossing ID	Name	Species	CH Tier	Crossing method
0	C0001-N	Evros	Otter Cobitis Puncticulata	2	HDD
1	C0007-N	Provantos Canal	Otter	2	Dry bed open cut / isolated open cut or with Otter mitigation
13	C0041	Fytemata stream (Mega)	European Eel Otter	2	Dry bed open cut / isolated open cut or dry bed open cut with Eel and Otter mitigation
27	C0074	Tsai Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
42	C0127-N	Apokrimno	European Eel	2	Dry bed open cut / isolated open cut

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	36 of 78

KP	Crossing ID	Name	Species	CH Tier	Crossing method
		stream (Irini)	Otter		with Eel and Otter mitigation
78	C0223	Lissos River Filiouris River	<i>Alburnus vistoncus</i> European Eel U.crassus	1 2	HDD
82	C0240	Mavropotamos	<i>Alburnus vistoncus</i> European Eel Otter U.crassus	1 2	Dry bed open cut / isolated open cut outside critical period for <i>Alburnus Vistoncus</i> with Eel, Otter mitigation and invertebrate mitigation
100	C0302-N	Chionorema stream / Bospo	<i>Alburnus vistoncus</i> European Eel Otter U.crassus	1 2	Dry bed open cut / isolated open cut outside critical period for <i>Alburnus Vistoncus</i> with Eel mitigation and Otter mitigation
106	C0319-N	Aspropotamos stream	European Eel Otter	2	Dry bed open cut / isolated open cut with Eel and Otter mitigation
107	C0330-N	Meleti Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
113	C0343	Xiropotamos	<i>Alburnus vistoncus</i> European Eel Otter	1 2	HDD
117	C0376	Filalos River (Iasmos)	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
126	C0411	Amaxades Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
136	C0458	Xanthis River	<i>Alburnus vistoncus</i> European Eel Otter	1 2	Dry bed open cut / isolated open cut outside critical period for <i>Alburnus Vistoncus</i> with Eel and Otter mitigation
154	C0530	Nestos River	European Eel Otter <i>T. hohenackeri</i>	2	HDD
165	C0570	Channel	European Eel <i>T. hohenackeri</i>	2	Thrust bore
175	C0689-N	Pontolivado Stream	European Eel	2	Thrust Bore
179	C0711-N-1	Kotsas stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
205	C0791-N	Philippoi 3	Aggitis spined loach Greek Brook Lamprey European Eel <i>T. hohenackeri</i> Otter	1 2	Thrust bore
208	C0797-N-9-1	Philippoi 5	Aggitis spined loach European Eel <i>T. hohenackeri</i>	1 2	Thrust bore
211	C0797-N-23	Philippoi 9	Aggitis spined loach European Eel <i>T. hohenackeri</i>	1 2	Dry bed open cut / isolated open cut outside critical period for loach with eel and invertebrate mitigation

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	37 of 78

KP	Crossing ID	Name	Species	CH Tier	Crossing method
216	C0848A-N-6		Aggitis spined loach European Eel <i>T. hohenackeri</i>	1 2	Dry bed open cut / isolated open cut outside critical period for loach with eel and invertebrate mitigation
222	C0865	Agios Ioannis River	Aggitis spined loach European Eel Otter <i>T. hohenackeri</i>	1 2	Dry bed open cut / isolated open cut outside critical period for loach with eel Otter and invertebrate mitigation
226	C0886	Aggitis	Aggitis spined loach European Eel Otter <i>T. hohenackeri</i>	1 2	HDD
269	C1030	Agios Ioannis River	European eel <i>T. hohenackeri</i>	2	Dry bed open cut / isolated open cut with Eel mitigation and invertebrate mitigation.
284	C1103	Belista Ditch	European eel Pelagos trout	2	Dry bed open cut / isolated open cut outside critical period for Pelagos trout with Eel mitigation
294	C1256	Strymonas River	European eel Otter Pelagos trout Alburnoide Sp. Volvi Barbus Macedonis	2	HDD
359	C1458	Gallikos River	European eel	2	Dry bed open cut / isolated open cut with outside critical period with eel mitigation
375	C2053	Axios River	Pelagos trout European eel Otter Barbus Macedonis	2	HDD
377	C2065	Vardarovasi	Pelagos trout European eel	2	HDD
400	C2258	Loudias River	European eel Otter Barbus Macedonis	2	HDD
420	C2403	Canal 66	Otter European eel	2	HDD
450	C2500-1-1	Grammatiko stream	Otter	2	Dry bed open cut / isolated open cut with Otter mitigation
466	C2541	Kastro Stream	Otter	2	Dry bed open cut / isolated open cut with Otter mitigation
475	C2577		European Eel	2	Dry bed open cut / isolated open cut with eel mitigation
486	C2632		Otter	2	Dry bed open cut / isolated open cut with otter mitigation
505	C2700		<i>U.crassus</i>	2	Dry bed open cut / isolated open cut with invertebrate mitigation.
510	C2732		<i>U.crassus</i>	2	Dry bed open cut / isolated open cut with invertebrate mitigation.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	38 of 78

KP	Crossing ID	Name	Species	CH Tier	Crossing method
520	C2772-1	Gioli Canal	European Eel Otter <i>U.crassus</i>	2	Dry bed open cut / isolated open cut with eel, otter and invertebrate mitigation.
528	C2796	Aliakmonas 1	Pelagos trout European Eel Otter Barbus Macedonis	2	HDD
534	C2825	Aliakmonas 2	Pelagos trout European Eel Otter Barbus Macedonis	2	HDD
539	C2843	Aliakmonas 3	Pelagos trout European Eel Otter Barbus Macedonis	2	Dry bed open cut / isolated open cut outside critical period for Pelagos trout and Barbus Macedonis with eel, otter and invertebrate mitigation.

6.4.2 Albania Critical Habitat Watercourses

Table 11 below identifies watercourses identified as Critical Habitat DMUs for aquatic and semi-aquatic fauna in Albania. Detailed design construction methodologies and mitigation is provided for each crossing.

Contractor shall prepare a Site Specific ESMS Watercourse Crossing Method Statements for crossings listed in table 13.

TAP has identified the key sensitive periods for the fish species during which isolated open cut crossings will be avoided:

Osum Riffle Minnow – Spawning - Mid-April to Mid-May


Devoll Riffle Minnow – Spawning - Mid-April to Mid-May

P.Prespensis – Spawning - Mid-April to June -


Oxynoemacheilus pindus - Spawning – Apr – Jun

Table 13 Albania Critical Habitat Watercourses

KP	Crossing ID	Name	Species	CH Tier	Crossing method
0	RV-1	Llabanica Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
1	RV-7	Ampraku Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
2	RV-8	Kalivere (Kaline) Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
9	RV-27	Devolli River	European Eel Otter Devoll riffle minnow	1 2	Trenchless
13	RV-47	Stropani Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	39 of 78

KP	Crossing ID	Name	Species	CH Tier	Crossing method
52	RV-240	Dunavecí (Stermort Stream)	Pelagus prespensis Osum riffle minnow European Eel	1 2	Dry bed open cut / isolated open cut outside critical period for Pelagus prespensis and osum riffle minnow minnow, with Eel mitigation
58	RV-254	Karavidhja Stream	European Eel	2	Dry bed open cut / isolated open cut with eel mitigation
59	RV-256	Osumi River	Osum riffle minnow European Eel Otter	1 2	Dry bed open cut / isolated open cut outside critical period for Minnow, with Eel and Otter mitigation
61	RV-260	Ndrenja Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
68	RV-267	Rrungaja Stream	European Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
105	RV-282	Osumi (Qender)	Osum riffle minnow Otter	1 2	Dry bed open cut / isolated open cut outside sensitive period for Osum Minnow with Otter mitigation
109	RV-287	Seman Water Basin	Osum riffle minnow	1	Trenchless
114	RV-294	Osumi River	Osum riffle minnow	1	Trenchless
122	RV-297	Vokopala River	Otter	2	Dry bed open cut / isolated open cut with Otter mitigation
134	RV-298	Osumi	Osum riffle minnow European Eel Otter	1 2	Trenchless
135	RV-301	Vertopi	European Eel Otter	1 2	Dry bed open cut / isolated open cut with Eel and Otter mitigation
138	RV-302	Osumi (Vertop1)	Osum Riffle minnow Otter	1 2	Trenchless
139	RV-304	Vodica	Osum Riffle minnow Otter	1	Trenchless
143	RV-400		Eel	2	Dry bed open cut / isolated open cut with Eel mitigation
144	RV-401	Osumi	Osum Riffle minnow European Eel Otter	1 2	Trenchless
146	RV-405	Osumi River (flood plain)	Osum Riffle minnow European Eel	1 2	Watercourse not crossed directly.
161	RV-430	Osumi (Otlak)	Osum Riffle minnow Otter	1 2	Trenchless
186	RV-490	Semani River (Roskovec)	Osum Riffle minnow Oxyoemacheilus pindus European Eel	1 2	Trenchless
198	RV-540	Semani River (Mbrostar)	Osum Riffle minnow Oxyoemacheilus pindus European Eel	1 2	Trenchless

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	40 of 78

6.5 Protected areas

The qualifying features of protected areas are underpinned by existing commitments and mitigations. However, level 3 site files will be developed for all protected areas.

6.5.1 Protected areas Greece

Table 14 below identifies the watercourses within protected and designated areas. There are a total of 134 watercourses within protected and designated areas within Greece. These include National Parks (NP), Natura 2000 (SPA/SAC) and Wildlife Refuge Areas (WRA). All protected areas are identified within the REIR.

The qualifying features of the protected areas will be considered during the screening process for candidate watercourses for site specific ESMS method statements as described in section 6.6, 6.7 and 6.8.

TAP and its contractors will also screen in watercourses that maybe connected to but not directly located within protected areas

6.5.2 Protected areas Albania

There are no watercourses within protected or designated areas within Albania




 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	41 of 78

Table 14 Watercourses within protected areas


Protected area	Designation	Area KP	RVX KP	RVX code	RVX type	Provisional crossing method	Area KP	Designation	Protected area
GR1110009 South Forest Complex Of Evros	SPA	21-33	23	C0068	RV3	Open Cut			
			24	C0068-N	RV4	Open Cut			
			26	C0072-N	RV4	Open Cut			
			26	C0072B	RV5	Open Cut			
			26	C0073A	RV4	Open Cut			
			27	C0074	RV1	Open Cut			
			30	C0074A-1	RV4	Open Cut			
			31	C0084A	RV4	Open Cut			
			31	C0084B	RV4	Open Cut			
GR1130006 Potamos Filiouris Filiouris River	SAC	77-78	77	C0220	RV4	HDD			
			77	C0220A	RV5	HDD			
			78	C0223	RV1	HDD			
Hatoisio	WRA	98-100	99	C0298_N	RV5	Open Cut			
			100	C0302-N	RV1	Open Cut			
The National Park of East Macedonia-Thrace	NP	111-129	112	C0343	RV1	HDD	112-113	SAC	GR1130009 Lakes And Lagoons Of Thrace - Broader Area And Coastal Zone
			113	C0350	RV6	Open Cut			
			114	C0355-N	RV5	Open Cut	114-115	WRA	Periochi Kompsatou kompsato's area
			114	C0358-N	RV5	Open Cut			
			114	C0358-N-1	RV5	Open Cut			
			115	C0360-N	RV5	Open Cut			
			115	C0362-N	RV5	Open Cut			
			115	C0364-N1	RV7	Open Cut			
			115	C0366-N	RV5	Open Cut			

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	42 of 78


			116	C0368-N	RV5	Open Cut	119-123	SAC	GR1130009 Lakes And Lagoons Of Thrace - Broader Area And Coastal Zone
			116	C0370-N	RV5	Open Cut			
			117	C0372-N	RV5	Open Cut			
			117	C0374-N	RV5	Open Cut			
			117	C0376	RV1	Open Cut			
			117	C0378	RV5	Open Cut			
			118	C0379	RV5	Open Cut			
			118	C0381	RV5	Open Cut			
			119	C0383	RV5	Open Cut			
			119	C0384	RV5	Open Cut			
			119	C0385	RV5	Open Cut			
			119	C0387	RV5	Open Cut			
			120	C0391	RV2	Open Cut			
			121	C0394A	RV5	Open Cut			
			121	C0396	RV5	Open Cut			
			122	C0396A	RV5	Open Cut			
			122	C0397	RV4	Open Cut			
			123	C0399	RV5	Open Cut			
			123	C0401	RV5	Thrust Boring			
			123	C0401-N	RV7	Open Cut			
			124	C0404	RV5	Open Cut			
			125	C0407	RV3	Open Cut			
			125	C0409-N	RV7	Open Cut			
			125	C0411	RV2	Open Cut			
			126	C0414	RV4	Open Cut			
			127	C0418	RV2	Open Cut			
			127	C0421-N	RV5	Open Cut			
			127	C0421-NA	RV4	Open Cut			
			127	C0422-N	RV4	Open Cut			
			128	C0424-N-1	RV3	Open Cut			
			128	C0430-N	RV4	Open Cut			
			129	C0431A	RV5	Thrust Boring			
			129	C0433-N	RV3	Open Cut			
			152	C0518	RV5	Open Cut			

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	43 of 78


GR1150010 Delta of Nestos and Lagoons of Keramoti - Broader Area and Coastal Zone	SAC	152-158	152	C0524	RV5	Thrust	153-156	WRA	Kotza Orman Nestou
			153	C0527	RV6	HDD			
			153	C0530	RV1	HDD			
			153	C0530A	RV3	HDD			
			154	C0532	RV5	Open Cut			
			154	C0533	RV5	Open Cut			
			154	C0536	RV5	Open Cut			
			154	C0536A	RV5	Open Cut			
			154	C0537	RV6	Open Cut			
			154	C0540	RV5	Open Cut			
			154	C0541	RV5	Open Cut			
			155	C0542	RV5	Open Cut			
			155	C0546	RV5	Open Cut			
			156	C0549	RV5	Open Cut			
			156	C0550	RV5	Open Cut			
GR1150001 Delta Of Nestos And Lagoons Of Keramoti And Thasopoula Island	SPA	157-161	157	C0556	RV7	Open Cut			
			157	C0558	RV5	Open Cut			
			158	C0561	RV5	Open Cut			
			158	C0562	RV5	Open Cut			
			159	C0569	RV5	Open Cut			
			159	C0570	RV6	Thrust Boring			
			160	C0575	RV6	Open Cut			
			160	C0577-N	RV5	Open Cut			
			160	C0579-N	RV5	Open Cut			
			160	C0581-N	RV5	Open Cut			
			161	C0583-N	RV5	Open Cut			
Agios timotheos-kioupia	WRA	187-191	187	C0732	RV4	Open Cut			
			190	C0733-1	RV4	Open Cut			
			191	C0735	RV4	Open Cut			
Petroto-faraggi-almyra	WRA	225-228	225	C0872-1	RV7	Open Cut			
			225	C0873	RV7	Open Cut			
			226	C0875	RV7	Open Cut			
			226	C0877	RV7	Open Cut			

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	44 of 78

National Park Of Lakes Koronia - Volvi	NP	312-322	226	C0879-1	RV5	Open Cut
			227	C0886	RV2	HDD
			227	C0886A-N	RV4	HDD
			227	C0887B	RV5	Thrust Boring
			227	C0888-1	RV5	Thrust Boring
	NP	312-322	312	C1319	RV4	Open Cut
			312	C1320	RV4	Open Cut
			312	C1322	RV4	Open Cut
			313	C1324-1	RV4	Open Cut
			313	C1324A-2	RV4	Open Cut
			314	C1329	RV4	Thrust Boring
			315	C1332-3	RV4	Open Cut
			315	C1332-4	RV4	Open Cut
			315	C1332-5	RV4	Open Cut
			315	C1334	RV4	Open Cut
			316	C1335-1	RV4	Open Cut
			316	C1336A-1	RV4	Open Cut
			317	C1339-N-1	RV4	Open Cut
			318	C1340-1	RV4	Open Cut
			319	C1343A	RV4	Open Cut
			319	C1344A	RV4	Open Cut
			320	C1346-1	RV4	Open Cut
			320	C1346B	RV4	Open Cut
			320	C1347-N	RV4	Open Cut
			321	C1347A-1	RV4	Open Cut
			321	C1348	RV4	Open Cut
			321	C1348-1	RV4	Open Cut
			322	C1349-1	RV4	Open Cut
			329	C1361	RV4	Open Cut
	NP	328-329	329	C1363	RV4	Open Cut
	NP	332-344	332	C1366A	RV4	Open Cut
			332	C1366A-1	RV4	Open Cut
			335	C1373-N	RV4	Open Cut
			339	C1380	RV4	Open Cut

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	45 of 78

			341	C1388	RV4	Open Cut
			343	C1392A	RV5	Open Cut
			344	C1396-N-1	RV4	Open Cut
GR1220010 Delta Axiou Loudia Aliakmona Alyki Kitrous Delta of Axios, Loudias,	369-371	SPA	369	C2021	RV4	Open Cut
			369	C2021-1	RV4	Open Cut
			370	C2024-1	RV4	Open Cut
Kouri – Ptolemaida			471	C2555	RV4	Open Cut
			471	C2560	RV4	Open Cut
			475	C2577	RV4	Open Cut

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	46 of 78

6.6 Contractor Watercourse Ecological Survey and Assessment

Contractor shall complete ecological preconstruction surveys (PCS) and assessments for all watercourses identified during detailed design, including crossings included within ESIA and post ESIA Company surveys.

A suitably qualified ecologist shall conduct all PCS, with specialists present where species of conservation interest are deemed possible.

At a minimum, Contractor PCS shall include assessment of the following:

- Baseline literature review;
- REIR review;
- Riparian habitat;
- Watercourse bank and bed characteristics;
- Fauna;
- Flora;
- Connectivity with sensitive habitats;
- Erosion risk;
- ROW crossing method and requirements;
- Reinstatement considerations.

Contractor PCS data shall be compiled within an ESMS Watercourse Crossing schedule, standalone from the Construction Water Crossing Schedules described in section 3.


Each watercourse shall be risk assessed for ecological impact and sediment pollution. Construction methodologies and mitigation shall be prescribed for all watercourses with ecological or sediment pollution risk. This shall define watercourse sensitivity.

PCS results and risk ratings shall be reviewed with Company. A Site Specific ESMS Watercourse Crossing Method Statement shall be developed for company approval for all high sensitivity watercourses Ranked A. If any new sensitivities above the SEA are identified, TAP will work with the EPC contractor to ensure that methods and mitigations proposed within the ESMS method statements are in line with the principles of other identified important species within this plan.

6.6.1 Rank A (high aquatic ecological importance)

Rank A is for sites with a diverse array of habitat types. These include different flow types and substrates and the presence of functional habitat such as gravel substrate that may be used by lithophilic (gravel spawning) fish species; macrophyte stands that may be used as spawning, refuge or foraging habitat; and the presence of backwaters or shallow marginal bays that serve as refuge areas, particularly for juvenile fishes. The fish community would comprise populations that demonstrate recruitment over several generations, including young of the year (0+) individuals, and may include species of conservation interest. Water clarity may also be very good.

Watercourses contain, or have the possibility to contain protected species or other species with high conservation value. Includes all watercourses with Critical habitat trigger species and specific commitments.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	47 of 78

6.6.2 Rank B (medium aquatic ecological importance)

Rank B is for sites with moderate habitat diversity and may include some features that would serve as functional habitat. Water clarity is likely to be poor but may allow for observations of the substrate in very shallow water. The observed fish community may include several species and some evidence of recruitment but key age classes may be absent. Species of conservation interest may be present at very low abundances. There may be evidence of some anthropogenic activities.

Typically, watercourses which have medium ecological value. Watercourse is fish bearing, or contains other sensitive fauna species within its water or on its banks.

6.6.3 Rank C (low aquatic ecological importance)

This includes site with homogenous flow and substrate types throughout the majority of the survey reach. Functional habitat would be sparse and there may be evidence of high levels of pollution including high turbidity from overland runoff or direct disturbance of the channel substrate and banks. There are likely to be obvious signs of human activity including physical modifications to the channel such as dredging and straightening of the channel or the presence of man-made structures including dams or bank-retaining walls. The fish community is likely to be poor with regards to abundance and species diversity, and there would be no species of conservation interest.

Typically, Watercourses which have little or no ecological value. No Fauna or sensitive flora has been identified within the watercourse or on its banks

6.7 Contractor ESMS Watercourse Crossing Method Statements


Stand alone from Construction Method Statements described in section 3, Contractor shall develop ESMS Watercourse Crossing Method Statements for all RV1 and RV2 crossings and any crossing deemed sensitive following Contractor PCS and ESMS watercourse crossing schedule review.

Contractor ESMS Watercourse crossing method statements shall include ROW access and / or running track installation.

In addition, the Contractor shall develop ESMS Watercourse Crossing Method Statements for all ESIA surveyed and Critical Habitat watercourses.

Contractor ESMS Watercourse Crossing Method Statements shall supplement Construction method statements and focus on site specific environmental controls and mitigations deemed necessary to mitigate impact to baseline conditions and shall include at a minimum:

- Baseline literature review;
- ESIA commitments and mitigations;
- Post ESIA recommended mitigations;
- Preconstruction photographs;

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	48 of 78

- Flow;
- Construction period predicted flows;
- Bed characteristics;
- Identified Fauna and Flora during PCS;
- Water quality monitoring requirements;
- ROW crossing method and design;
- Pipe lay method and design;
- Step by Step Mitigations specific to method and individual crossing;
- Reinstatement considerations.

Where watercourses are to be trenchless crossings, ESMS Watercourse Method Statements shall include site specific layout drawings that include all settlement ponds and water treatment facilities and discharges, site specific emergency response procedures, drilling mud specification and surplus material disposal.

An example blank ESMS Watercourse Method Statement is provided in Appendix 1.

An example completed ESMS Watercourse Method Statement is provided in Appendix 2.

ESMS Watercourse Method Statements shall be provided to Company for review and approval prior to any construction activities, including ROW access and / or running track installation via the project document control system.

EPC Contractor ESMS watercourse crossing plans shall include details of all works at those watercourses, including ROW access tracks.

All ROW crossing designs and pipe lay construction methods shall be included within the contractor ESMS method statement and approved by company to ensure that ecological commitments and sensitivities are adequately managed and to prevent adverse impact on the ecological sensitivities.

6.8 ROW crossing Methodology

ROW crossings will be avoided where possible, for example at trenchless crossings or where suitable existing crossings are available in the immediate vicinity.


Ecological sensitivities identified in the REIR and EPC contractor assessments shall be considered during ROW crossing design and installation.

Crossings will be designed so as to ensure:

- The free passage of aquatic, semi aquatic and terrestrial fauna at all times
- The free flow of water
- Vegetation removal is minimised and limited to that required for the crossing.

The preference is for no ROW crossing such as at the sensitive watercourses that will be crossed via trenchless methods.

Single span bridges will be considered at sensitive watercourses where the topography allows safe installation and vehicle passage. Bridges will be avoided where the

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	49 of 78

topography requires significant manipulation of levels with bank removal in order to make the crossing safe. This will retain avoid bank instability and retain riparian seed banks.

Flume crossings shall be installed with clean stone and geotextile. Flume pipes will be of sufficient size to maintain level of flow and allow for high flow conditions throughout the lifetime of the crossing installation. Flume pipes shall be checked periodically to ensure they are kept free of debris that may restrict the flow of water.

Table 15 ROW Crossing hierarchy

Sensitivity	ROW Crossing Design
Highest	No ROW crossing
	Single Span Bridge
Lowest	Flume Crossing

ROW access crossings shall be predetermined based on the above hierarchy and included within the ESMS watercourse crossing schedule and where required within the ESMS watercourse crossing method statements.

ROW crossings shall be the minimum size necessary to allow safe access and shall be micrositied to avoid mature trees where possible.

ROW crossings shall be left in situ until completion of works and shall be designed with consideration of all seasonal river flows expected. However, ROW access crossings shall be installed for the minimum time necessary for the safe completion of works.

Erosion and sediment control shall be installed at all watercourses where silt water runoff risk exists.

Vehicles and machinery shall not drive directly through watercourses.

All ROW crossings shall be removed following completion of works in accordance with the Reinstatement Erosion Control and management plan.

Seasonal restrictions detailed in 6.4.1 and 6.4.2 shall be adhered to during ROW crossing installation and removal.

6.9 Pipe lay Methodology

Company shall approve Pipe lay methods for all watercourses.

General pipe lay methodology shall be defined during detailed design and included within Contractors watercourse crossing schedule. Where Open Cut is the preferred methodology, detailed open cut methodology shall be defined at least 30 days before construction, to allow for assessment of flows and site conditions at the time of crossing.

Generally all open cut crossings shall be performed during dry bed conditions or with isolation.

Contractor shall prepare standard method statements for all pipe lay methods, with site specific method statements for watercourses triggered by above mentioned criteria in Table 2.


 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	50 of 78

Table 13 identifies the key attributes and mitigations for each type of Pipe laying methodology.

Typically, in stream pipe lay activities at open cut crossings will be completed within 2-3 days, where this is not possible and for larger crossings, works shall be provided with measures implemented to ensure continual flow of water. At the end of each day, crossings shall be civilised to ensure free flow of water. Duration of in stream pip lay activities shall be agreed with Company.

Weather forecasts shall be reviewed prior to open cut crossings, crossing shall not be attempted if an increase in flow is expected unless crossing methodology has been changed and approved by Company so that any additional flow is adequately considered.

The pipe lay methods and associated requirements are summarised in Table 13 below.

6.9.1 Dry bed open cut / Isolated open cut

Dry bed open cut refers to conditions where the river is naturally dry.


In isolated open cut methods water flow is maintained by damming and over pumping or using temporary “flume” pipes installed in the bed of the watercourse.

For isolated open cut methods the site is first prepared by stripping the topsoil from the banks and areas adjacent to the river/stream crossing and storing it separately within the working area. When using the temporary “flume” pipes in the bed of the watercourse method, a suitably sized flume pipe is installed over the point of the proposed crossing, ensuring that it extends on each side of the watercourse to a distance at least equivalent to the depth of the proposed excavation. The flume pipe is then bedded and packed or surrounded with soil filled sandbags to create a seal or dam across the watercourse. A flume pipe bridge will have been installed, during the preparation of the working width, adjacent to the trench line flume in order to enable passage of plant and materials along the pipeline route.

Excavation of the riverbed then proceeds beneath the trench line flume pipe. The excavated riverbed material is stored within the working area separately from the bank material. De-watering and/or trench supports may be used to facilitate safe excavation.

If damming and over pumping methodology is adopted then soil filled sandbags are still used to create a seal or dam across the watercourse. However, flume pumps are not installed in the riverbed but adjacent to the river instead. The discharge hose will be directed through a filtering medium, if necessary to limit silt carry over, before the pumped water is allowed to percolate back into the watercourse.

Within both methodologies the prefabricated pipeline section is then installed in the trench and checked to ensure that a minimum cover as stated in section 3 exists below the clean hard bed of the watercourse and the top of the pipe. Initial backfilling will take place using excavated subsoil free of large stones or other deleterious material. Final reinstatement

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	51 of 78

will use the stored riverbed materials. The riverbanks are then reformed to their original profile to the satisfaction of both the TAP and the landowner.

The flume pipe and packing or bags are removed once the bed materials and bank profile is reinstated. Final bank reinstatement may require further measures to stabilise the banks and prevent erosion. Geotextiles such as geojute may be used in conjunction with seeding of an appropriate grass mix. Heavier solutions such as the importation of locally sourced large stones or rocks may also be used. Bank stabilisation works will be discussed with the Environment Agency to ensure that suitable materials are being used.


6.9.2 HDD – Trenchless

HDD is a trenchless crossing method which begins with boring a small diameter, horizontal hole (pilot hole) under the river with a continuous string of steel drill rod (refer to Section 4.4.5 Project Description for further details). When the bore head and rod emerge on the opposite side of the crossing, a special cutter, called a back reamer, is attached and pulled back through the pilot hole. The reamer bores out the pilot hole so that the pipe can be pulled through.

The pipe is usually pulled through from the side of the crossing opposite the drill rig. Usually a drilling mud, such as fluid bentonite clay (an inert, non-toxic substance), is forced down the hole to stabilize the hole and remove soil cuttings. Bentonite reduces drilling torque, gives lubrication to the pipe, provides annular flushing of the freshly cut borehole soil debris, and affords stability and support for the bored hole. There have been very rare instances during HDD construction when bentonite clay has leaked from the horizontal bores and filtered into the watercourse. Although bentonite is inert and nontoxic, the accidental release of a significant quantity could impair water quality and thus have an effect on freshwater ecology. In such unlikely cases the standard construction procedure would be to stop the HDD operations, recover as much bentonite as possible from the bore and leave the filtered bentonite to naturally stabilize. In order to continue, the bore hole would be deviated to a new location, close by but with no unstable terrain, so as to ensure that the water course remains unaffected. In addition, and as a standard prevention measure during the operations, the HDD process is monitored continuously (i.e. GPS device installed on the head of the cutter head) to ensure an early identification of any potential filtrations of bentonite and therefore diminish the likelihood of any significant release. Based on the non-toxic nature of the bentonite and the unlikely event of an accidental release occurring then the significance of the impact is considered to be not significant.

Minimum distance for entry and receive pits are outside the active zone as stated in section 3, or dependent on site-specific ecological constraints.

6.9.3 Thrust bore – Trenchless

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	52 of 78

Auger bore, pipe-ram and pipe jack are collectively referred to as 'thrust bore'. They all require the excavation of pits on either side of the crossing to aid the installation of the pipeline. The depth of the pits depends on the nature of the crossing and the local ground conditions. De-watering, sheet piling and other techniques are generally used to enable excavations and construction techniques to be carried out in accordance with Health and Safety requirements. A 'thrust' or 'sending' pit is excavated on one side of the crossing to a length slightly greater than that of the crossing. A smaller receiving or 'reception' pit is excavated on the opposite side of the crossing large enough for the pipeline crossing to be 'tied in' (i.e. welded onto) the rest of the pipeline. Additional land is required on both sides of the crossing to accommodate the additional excavated material from the pits and the pipe, and the construction plant associated with the crossing. Significance of the impact is considered to be not significant.

Minimum distance for entry and receive pits are outside the active zone as stated in section 3, or dependent on-site specific ecological constraints and agreed with Company in approved drawings.

Typically a thrust bores provides stable and virtually maintenance-free crossing methods with minimal to no disturbance of the stream or river bed. Geotechnical investigations are needed to confirm if a thrust bore method is possible be applied as river crossing method. Send and receive pits will be situated outside of sensitive riparian habitats. Sheet piles are required to form the send and receive pits. Sheet pile will be installed using vibro piling techniques or outside of the critical period of important fish species, if this is unachievable TAPs aquatic specialists shall be consulted to assess the potential impacts. Seasonal restrictions for terrestrial and avifauna shall apply to thrust bore operations. All cuttings and pit water will be managed in a way to avoid impact to the watercourses. As a result, under normal thrust bore execution the magnitude of impacts is considered negligible and therefore no significant impacts are anticipated to result.




 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	53 of 78

Table 16 Pipe lay methods


Pipe lay Method			Final Decision		Environmental Requirements	
Open-cut	Naturally Dry Bed	Trench excavated and back-filled without isolation of flow.	FEED / Detailed design	Up to 30 days Prior to works	Preconstruction ecological surveys. Fauna translocation & exclusion, Microsite around sensitive flora as required. Minimise working width at crossing point to reduce impact on riparian habitat.	Dry watercourses only Typically 2-3 days in stream for all activities.
	Isolated - Flumed	Dams isolate the in-stream work area and bypass flumes maintain downstream flow.		Up to 30 days Prior to works	Watercourse crossing environmental risk assessment to assign generic or site specific method statement. Bed and bank material removed and stored separately for reinstatement.	See section 6.9.1 Flume pipes adequately sized to carry expected flow for duration of works. Typically 2-3 days in stream for all activities.
	Isolated - Dam and pump	Dams isolate the in-stream work area and bypass pumps maintain downstream stream flu		Up to 30 days Prior to works.	3-day weather forecast look ahead prior to works to identify any potential increase in flow. Crossing not attempted if high flows expected. Turbid trench water pumped to over land settlement area, if required. Water quality monitoring in	See section 6.9.1 Pumps adequately sized to carry expected flow for duration of works. 100% standby pump capacity. Fauna screens on pump heads. Typically 2-3 days in stream for

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	54 of 78

					accordance with regime stipulated in any applicable site-specific watercourse crossing method statement.	pipe laid activities.
	Isolated - Diversion	Temporary diversion berms or channels installed to maintain downstream flow but divert away from work area.		Up to 30 days Prior to works.	Sheet piles used where ground conditions are unstable. Species sensitivities shall be assessed prior to any sheet piling. Monitoring as per 6.14	Low flow only Berm or channel placement and construction methods to be agreed with company prior to works. Typically 2-3 days in stream for all activities.
Trenchless	Thrust bore	A trenchless crossing method	FEED / Detailed design Up to 30 days methodology change request		Preconstruction ecological surveys and fauna translocation / exclusion as required.	See section 6.9.3
	HDD	A trenchless crossing method			Sheet piles used where appropriate to minimise trench excavation. Species sensitivities shall be assessed prior to any sheet piling. Citing of send and receive pits always from sensitive flora & Fauna. Design of settlement ponds and dewatering discharges to avoid impact to surface waters or other sensitive habitats and species. . Additional land to be agreed with Company as per Additional Land take procedure.	See section 6.9.2 Site specific bentonite disposal plan approved prior to works. Bentonite breakout procedure approved prior to works., to include: <ul style="list-style-type: none"> • Drilling mud and frackout monitroing • Response • Reporting

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	55 of 78

				<p>Noise assessments and mitigation to ensure no noise impact on sensitive receptors. Noise assessments shall be completed by Contractor and verified by Company.</p> <p>In the event of night time working during critical stages of HHD operations, site lighting shall be inverted away from sensitive receptors such as fish, mammals and avifauna which use the watercourse and riparian corridors,</p> <p>Monitoring as per 6.14</p>	
--	--	--	--	--	--

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	56 of 78

6.10 Fauna-related Requirements

Fauna presence shall have been identified during Company surveys, Contractor PCS and during final preconstruction walkovers.

The REIR shall be reviewed in advance of any crossing selection process or activity.

Where appropriate, fauna related seasonal restrictions should be considered and adhered to during works scheduling.

Watercourses requiring fauna translocation shall be identified within the ESMS watercourse-crossing schedule.

Fauna shall be translocated and excluded from the work area prior to any works.

Trained personnel under the supervision of appropriately qualified ecologists shall conduct fauna translocation and exclusion.

All fauna salvages and translocations shall be recorded.

All Fauna translocation and exclusion shall be in accordance with Company approved methods.

All species critical periods and locations are identified within the REIR. These are reviewed weekly and incorporated into construction work schedules.

6.10.1 Aquatic Vertebrates

All watercourses shall be surveyed for aquatic vertebrates. Contractor shall include site translocation and exclusion requirements within site specific ESMS watercourse crossing plans for all watercourse that contain aquatic vertebrates.

Contractor shall develop a site specific ESMS watercourse crossing method for all critical Habitat watercourses, where detailed species-specific mitigations will be identified.

Species critical periods shall be avoided, unless alternative mitigation is agreed with Company and its ecological consultant.


All critical habitat watercourses shall be included within the REIR.

Where works cannot be schedule outside of the European Eel migration period for a particularly watercourse, Ensure Eel surveys shall completed to ensure works do not coincide with the Eel migration run. If surveys deem inconclusive, free passage of water shall be maintain at all times, using either flume or diversion methods.

6.10.2 Fish Translocation

Prior to construction site dewatering fish will be captured and relocated to avoid direct mortality.

Fish relocation activities will only be performed by project ecologists who have experience with fish capture and handling and trained personnel under the supervision of the Ecologist. The ecologist will remain onsite during the entire process of dewatering.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	57 of 78

If the site is exposed to warm air temperatures at the time of fish relocation then all capture activities will occur during morning periods.

Methods to be used for capturing fish will include seining and dip netting, depending on the size of the watercourse. Electrofishing is not permissible for fish rescue because the site could contain species of fish that may be harmed by that method. Considering the small areas required for fish rescue, limited to the trench dig zone, seining and dip netting should be effective.

The ecologist and translocation team will begin to capture fish before dewatering begins, if the site conditions allow. If the site is too deep to seine, the ecologist will begin capturing fish with a dip-net as the water level is reduced. If pumping is required to reduce water depths for the removal of fish, the ecologist will ensure a fish guard is placed on the pump rose so that fish are not entrained into the pump.

The ecologist will minimize handling of fish, and when handling is necessary the ecologist and translocation team will always wet hands or nets prior to touching fish. Captured fish will be held in a container with a lid that contains cool, shaded Water.

Fish will not be subjected to jostling or excess noise, will not be overcrowded in the containers, and water temperature will be monitored.

Two holding containers will be available to segregate young-of-the-year fish from larger fish to avoid predation.

Fish are not expected to be abundant, but if they are the ecologist will periodically cease capture and relocate fish to the pre-selected release location.

Fish will not be removed from the container until the time of release.


An appropriate release location will be selected in advance for different captured species, and the ecologist will release fish only in those pre-determined locations.

These release locations will be selected on the basis of having ample habitat similar to that of the capture location.

Fish will be unable to enter the work area because of the temporary cofferdams.

Adult and larger fish will be placed upstream of the construction site; juvenile fish will be released downstream of the construction site. For all captured individuals the ecologist will identify species, estimate size, age and record estimated numbers at the time of release.

The fish will not be anesthetized or measured. A report summarizing the fish relocation activities will be submitted to Company soon after the relocation effort.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	58 of 78

6.10.3 Eurasian Otter

ESIA and post ESIA Company surveys have identified suitable otter habitat. These shall be identified within the REIR.

During PCS, Otter surveys shall be completed within ROW limits 50m either side for all watercourses.

Surveys shall be recorded for all watercourses that have been identified as suitable habitat during Company surveys.

Where Holts are confirmed or suspected within 30m of ROW, passive infrared motion sensor (PIR) camera traps shall be deployed to verify otter activity for a period of at least 1 month prior to construction.

Where a Holt is deemed active, a site specific otter mitigation plan including artificial holt creation shall be developed and agreed with Company.

The following general mitigation measures will be applied to all Otter DMUs:

- Further checks for otter holts and resting sites will be completed immediately before works begin.
- Work to be supervised by EPC Ecological advisors and monitored by TAP.
- Removal of riparian vegetation will be minimised and a vegetated strip left at the crossing point for as long as possible i.e. restrict initial clearance to running track for equipment access.
- Long-term (> 3 days) impediment of water flow or construction of long-term barriers (> 3 days) along the river banks will be prohibited.
- Means of escape will be provided in the pipeline trench if left open overnight and/or the excavation profiled/sloped to allow otters and other animals to escape if they become trapped

6.10.4 Reptiles and Amphibians


Reptile and amphibian mitigation and translocation is described within the EMP. CH and PBFs are identified within the REIR.

6.10.5 Riparian Non-aquatic Fauna

Riparian corridors identified as important for non-aquatic fauna shall be identified within the REIR; these include but are not limited to:

- Brown Bears;
- Grey Wolf;
- Golden Jackal;
- Birds.

Site specific mitigation shall be developed and identified within the REIR for all riparian corridors and watercourses that are important breeding or commuting corridors for non-aquatic fauna. Details are not included within the scope of this Plan.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	59 of 78

Species-specific mitigations including seasonal restrictions and working width reductions are included within the REIR and the following ecological reports.

AAL00-C5577-641-Y-TRS-0005 Albania Large Carnivore Surveys
AAL00-C5577-641-Y-TRS-0004 Albania Migrating And Breeding Bird Surveys
GAL00-RSK-642-Y-TRS-0002 Large carnivore Greece
GAL00-RSK-642-Y-TRS-0005 Jackal report Greece
GAL00-RSK-601-Y-TRS-0002 Ornithological Survey Report Greece

6.11 Flora-related Requirements

Sensitive Flora presence, including aquatic flora, shall be identified during Company surveys and Contractor PCS.

High sensitivity flora shall be included within the REIR to ensure appropriate mitigation measures have been designed into work plans and procedures.

Where micro siting cannot avoid sensitive flora, reduced working widths will be enforced to reduce impact, while translocation of terrestrial and aquatic flora shall be completed if deemed appropriate for the species. Working widths shall be a minimum of 28m at watercourses, reducing to 18m at Greek and EU priority habitat where possible.

Specific locations of EU priority habitat shall be included within the Environmental REIR

Where technically feasible, reduced working widths shall be applied at all watercourse crossings. Additional width reductions shall be applied to EU priority habitat, as per the REIR.

Contractor shall submit a technical justification to Company for approval where reduced working width is not possible.

The location of invasive species shall be highlighted within the Environmental REIR. Contractor shall develop site specific invasive species management plans at these locations.


6.12 Water Quality Monitoring

Before, during and after Water Quality Monitoring (WQM) shall be conducted at sensitive watercourses.

Water quality monitoring requirements shall be agreed with Company and identified within ESMS Site Specific Watercourse crossing method statements.

The following parameters shall be monitored for open cut crossings

- TSS;
- Conductivity;
- pH;
- Temperature.
- Oil in water

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	60 of 78

Additional parameters may be added on a case by case basis to be determined by TAP. .

WQM requirements shall be included within the ESMS Watercourse Crossing Method Statements, to be agreed with company.

Water quality monitoring shall be conducted with site monitors, calibrated and maintained in accordance with manufactures recommendations.

Water quality standards are defined with Project standards

AAL00-ENT-601-Y-TSP-0001 ESMS Project Standards Albania

GAL00-RSK-601-Y-TSP-0002 ENVIRONMENTAL PROJECT STANDARDS GREECE

Both Contractor and Company environmental staff have the authority to stop works in the event of any pollution incident.

The following tables identify water quality and reinstatement during crossing works.

Hydro test discharges into different watersheds shall be avoided where possible. In the event that a cross-watershed discharge is required, a full suite of chemical and biological analysis of both source and receiving watercourses shall contribute to a biosecurity risk assessment. Company shall be provided analytical results risk assessment prior to discharge.


Table 17 Water Quality monitoring

Parameter/Aspect	Responsibility	Location	Frequency/Timing	Threshold level* (if applicable)
TSS	CONTRACTOR & TAP	50m upstream of ROW crossing 50 m downstream of ROW crossing	Before watercourse crossing works initiation During watercourse crossing works initiation: Post watercourse crossing works	Table 6.5 project standards
pH				Table 6.5 project standards
Temperature				S Table 6.5 project standards
Oil in water				Table 6.5 project standards
Other site-specific parameters as specified in the Watercourse Crossing Method Statement				Table 6.5 project standards

*Where applicable, unless not specified otherwise in available permits, whichever of EU, IFC EHS Guidelines and national threshold levels is most stringent, applies.

Table 18 Watercourse characteristics

Parameter/Aspect	Responsibility	Location	Frequency/Timing	Threshold level* (if applicable)
Channel habitat distribution and coverage of river/channel (photo-	CONTRACTOR & TAP	At selected watercourse crossings	Prior to construction Following restoration/reinsta	Reinstate to preconstruction QBR or better

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	61 of 78

Parameter/Aspect	Responsibility	Location	Frequency/Timing	Threshold level* (if applicable)
documented)			ement works	
Flow	CONTRACTOR	At selected watercourse crossings	Prior to construction	N/A

*Where applicable, unless not specified in available permits, whichever of EU, IFC EHS Guidelines and national threshold levels is most stringent, applies.

All watercourses will be monitored for signs of fauna distress and mortality.

TAPs will request immediate remedial actions and stop work if necessary if project standards are exceeded or signs of fauna distress are identified.

6.13 Sediment Control

All watercourses shall be risk assessed for sediment pollution from approaching slopes. Appropriate mitigation measures shall be installed in accordance with the Erosion Control and Reinstatement Management Plan.

Erosion and sediment control acceptance criteria is provided within the Erosion and reinstatement management plan.


Sediment pollution risk shall be identified within the ESMS Watercourse Crossing Method Statements.

TAP and the EPC contractor shall ensure that temporary erosion and sediment control is inspected regularly and during routine daily inspections at all active work fronts.

Temporary erosion and sediment control will be monitored during routine ROW inspections and targeted inspections during and after rain events.

Temporary erosion and sediment control will maintained or improved immediately after identification of corrective actions.

Long term erosion control monitoring and maintenance is discussed in section 7.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	62 of 78

7 MONITORING AND MAINTENANCE

Minor maintenance to be executed in line with ROW maintenance guidelines. Major maintenance to be executed as defined by expert assessments and site-specific design.

Monitoring and maintenance forms an essential component of pipeline integrity management.

Monitoring and Maintenance Procedures for Watercourse crossings should be developed as applicable to TAP watercourse crossings.

The monitoring and maintenance requirements will need to take consideration of various factors including, but not limited to:

- River type
- Crossing technique
- As-built burial depth
- As-built set back
- Pipeline protection measures (existing and proposed)
- Third party activities (e.g. gravel winning, new infrastructure etc.)
- Environmental change (e.g. water transfer schemes, de-forestation, climate change etc.)

It is acknowledged that pipeline protection works will require maintenance during the operational life of the pipeline. Protection works shall be sufficiently robust and sympathetic to the natural river processes such that major maintenance is not required any more frequently than every 10years or after the 200yr design event. Major maintenance is considered to address elements of the works which could potentially risk the integrity of the pipeline and would therefore require upgrade or enhancement of the installed works.


Minor maintenance, as required to address repair and replacement of distressed works should not be required any more frequently than every 5years or after a 10year event. Minor maintenance includes activities such as addressing erosion at the edges of bed sills or revetments, repairs to distressed rip rap revetments or bed protection, repairs to distressed individual gabion boxes.

During design and construction (and prior to operations) monitoring and maintenance guidelines will be adopted as part of the design and as-built verification. The guidelines will include both generic and site specific requirements.

Contractor shall inspect and maintain works for the full duration of the Warranty period.

Unless stated otherwise within the Contract the Warranty period shall be Two (2) years after completing reinstatement at a specific site. Contractor shall monitor all sites at least monthly during the Warranty period and after heavy rain events. Any damages to installed works shall be notified to Company and repaired by Contractor in a timely manner.

At the end of the Warranty period Contractor and Company shall perform a joint walkthrough to inspect the installed works. Unless stated otherwise within the Contract, a final acceptance certificate will be provided if the site is stable and no corrective actions/

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	63 of 78

maintenance are required at the end of the Warranty period.

Erosion and sediment control acceptance criteria is provided within the Erosion and reinstatement management plan.

7.1 Monitoring philosophy

- **Set Back Monitoring Philosophy**

Regular ROW patrols plus Expert assessment of set backs annually and after floods exceeding 1:10yr return period

- **Burial Depth Monitoring Philosophy**

Regular ROW patrols plus Expert assessment of burial depths annually and after floods exceeding 1:10yr return period

- **Pipeline Protection Works Monitoring Philosophy**

Regular ROW patrols plus Expert assessment of protection works annually and after floods exceeding 1:10yr return period

7.2 Biodiversity monitoring

TAPs post construction monitoring program is described in the EMP. The individual site files for all CH and PBF watercourses will include detailed post construction monitoring programs.


TAPs Biodiversity Offset Strategy demonstrates how any unavoidable significant residual impacts to biodiversity values including critical habitat, priority biodiversity features and natural habitat from the project will be compensated through the establishment of biodiversity offsets in a manner that achieves an overall net gain in biodiversity.

A Biodiversity Offset Management Plan (BOMP) will provide more details on the offset design, intended conservation outcomes, specific management actions and details on the legal mechanisms of establishing the prospective site(s), as well as any indirect initiatives to be supported.


Predicted significant residual impacts will be verified in the Site Files for each CH, PBF and NH.

New residual impacts may be identified following assessments in the Site File of all Level 3 sites.

Individual Biodiversity Action Plans (BAPs) will be developed for each Offset or enhancement. They will provide a detailed roadmap for the long-term implementation,

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	64 of 78


management and monitoring of each of the Offsets where significant residual impacts exist or enhancement programs proposed. Development of the BAPs will involve national and local-level stakeholder engagement and the cultivation of long-term partnerships with appropriately experienced in-country organisations that would implement specific BAP activities.

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	65 of 78

APPENDIX 1 – BLANK ESMS WATERCOURSE CROSSING METHOD STATEMENT

DRAFT: INDICATIVE FOR EXAMPLE ONLY

ESMS Site Specific Watercourse Crossing Method Statement			
Colour key:	Complete 30 days prior to any works at crossing	Complete during crossing	
Crossing information			
Pipeline section		Route subsection	
KP chainage (km)		Related IP and distance	
Crossing type		Common name	
Satellite image		HMGS 1:50000	
Preconstruction Upstream		Preconstruction Downstream	

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	66 of 78

Preconstruction Baseline

Crossing point

Site assessment

Assessment date		Weather		Assessed by	
		Previous 3 day rainfall			

Physical description


River	Stream		Ditch	Irrigation channel / canal	Concrete Channel			Ravine	
Crossing width			Water depth		Flow rate				
Bed material			Bank material		Bank height	+		-	
Vegetation (cover/ species)					Trees (Number / size/ species)				
Adjacent Slopes	+		-		Runoff risk				
Watercourse Description:									
Adjacent area description:									
Manmade structures:	Bridge	Sluice gate	Discharge	Abstraction	Dumping	Quarry	Livery		
Distance from crossing									

Profile Sketch


Expand to fit

Ecological observations (50m survey upstream and downstream)

Assessment date		Assessed by	

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	67 of 78

	Yes	No	Species / comments	
Fish				
Amphibians				
Reptiles				
Otter				
Birds				
Sensitive bed				
Trees / Flora				
EU priority habitat				
Invasive flora				
Other				
Preconstruction baseline literature review				
Review date			Reviewed by	
Special mention	Yes		No	Reference
Species / constraint				
Critical Habitat	Yes		No	Details:
Specific commitment	Yes		No	Commitments:
Reference mitigation	Yes		No	Source:
KP register review: Additional constraints or conflicts?	Yes		No	Details:
Baseline review summary:				
<i>Expand to fit</i>				
Ecological risk				

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	70 of 78

Reinstatement and Erosion control

Reinstatement considerations:

Planting required?	Yes		No		If yes, planting plan in place?	Yes		No		Plan Ref:	
--------------------	-----	--	----	--	---------------------------------	-----	--	----	--	-----------	--

Erosion considerations:

Erosion Risk	Yes		No		If yes, Erosion control designed?	Yes		No		Plan Ref:	
--------------	-----	--	----	--	-----------------------------------	-----	--	----	--	-----------	--

Erosion control method

N/A	Jute	Hydroseed	Riprap	Gabian	Temporary	Other (explain)


Engineering documentation

Do any detailed designs exist for this crossing?	Yes		No	
--	-----	--	----	--

List documents:





Approval


CTR Environmental Manager	Name		Signed		Date	
CTR Construction Manager	Name		Signed		Date	
TAP ESMS	Name		Signed		Date	

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	71 of 78

APPENDIX 2 – EXAMPLE ESMS WATERCOURSE CROSSING METHOD STATEMENT

DRAFT: INDICATIVE FOR EXAMPLE ONLY

ESMS Site Specific Watercourse Crossing Method Statement		C0797-N-23	
Colour key:	Complete 30 days prior to any works at crossing	Complete during crossing	
Crossing information			
Pipeline section	GSE20	Route subsection	GPL-1000
KP chainage (km)	210.66	Related IP and distance	IP0450 -19+51.57
Crossing type	RV7	Common name	Philippoi 9
Satellite image		HMGS 1:50000	
			
Preconstruction Upstream		Preconstruction Downstream	
			

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	72 of 78

Preconstruction Baseline

Crossing point




Site assessment

Assessment date	01/09/2016	Weather	Fine	Assessed by	A N Other
		Previous 3 day rainfall	0 mm		


Physical description

River	Stream	Ditch	Irrigation channel / canal	Concrete Channel	Ravine
			X		
Crossing width	5	Water depth	0.20	Flow rate	Very slow (estimate rate)
Bed material	Silt	Bank material	Compacted soil	Bank height	+ 0.5 - 0.5
Vegetation (cover/ species)	Sparse (add vegetation type)			Trees (Number / size/ species)	None
Adjacent Slopes	+ Slight away	-	no	Runoff risk	(1) Low

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	73 of 78

Watercourse Description:	5m wide irrigation canal. Slow to no flow. Shallow water depth 0.2m. Shallow banks up to 0.5m from compacted soil following many years of dredging. 100% silt cover on bed, appearing very thick in places. Sparse vegetation on both banks. Low runoff risk.						
Adjacent area description:	Extensive cultivated fields.						
Manmade structures:	Bridge	Sluice gate	Discharge	Abstraction	Dumping	Quarry	Livery
	x						
Distance from crossing	300m upstream						

Profile Sketch




Ecological observations (50m survey upstream and downstream)

Assessment date	01/09/16	Assessed by	A N Other
	Yes	No	Species / comments
Fish	x		Several fish (common species) noted (add species)
Amphibians		x	
Reptiles	x		Green lizards present on banks
Otter		x	
Birds		x	
Sensitive bed		x	100% silt
Trees / Flora		x	
Invasive flora		x	
Other		x	

Preconstruction baseline literature review

Review date	10/08/16		Reviewed by		A N Other	
Special mention	Yes	x	No		Reference	<ul style="list-style-type: none">• ESIA, RSK fish survey (GAL00-RSK-601-Y-TRS-0003)• RSK Critical habitat Assessment report. CAL00-C5577-640-Y-TRB-0001
Species / constraint	<ul style="list-style-type: none">• Watercourse has confirmed presence of Aggitis spined loach. Red listed. Vulnerable• Watercourse considered suitable habitat for European Eel. Red listed. Critically endangered.					
Critical Habitat	Yes	x	No		Details:	Tier 1 - Aggitis spined loach Tier 2 - European Eel
Specific commitment	Yes	x	No		Commitments:	GR0627, GR0628


 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	74 of 78


GR0627: Watercourse Crossing Plans will be developed and implemented for the Philippoi_5 and Philippoi_9 streams with the aim of reducing the impacts of sediment release on E. hellenicus and C. punctilineata species

GR0628: A fish survey for E. hellenicus and C. Punctilineata will be conducted immediately after construction

Reference mitigation	Yes	x	No		Source:	<ul style="list-style-type: none"> RSK fish survey (GAL00-RSK-601-Y-TRS-0003) Commitments register (GAL00-PMT-601-Y-TLX-0001)
KP register review: Additional constraints or conflicts?	Yes		No	x	Details:	Aggitis spined loach and Eel European eel already identified.
<ul style="list-style-type: none"> Specific Watercourse Crossing Plan for this crossing, as required by GR0627, which should be submitted to TAP for approval. Construction during the spawning period (early April to late June) should be avoided and a dry open-cut crossing method should be used. Mitigation hierarchy for European Eel implemented. It is recommended that a suitably qualified aquatic ecologist be appointed to be present on site during construction to monitor any sediment release, document any changes in habitat at the site (by undertaking a habitat assessment immediately before and after construction) and ensure that work stops if any distressed fish are seen, until the fish can be caught and relocated upstream of the construction site. The aquatic ecologist should document the construction process through taking photographs and regular water quality testing. Post construction monitoring 						
Ecological risk					High (3). Risk of sediment impact on Aggitis spined loach during construction activities.	

ROW preparation								
ESMS Objective	Minimise sedimentation of watercourse and prevent direct mortality of Aggitis spined loach during ROW preparation activities.							
Schedule	8/10/16	Schedule compliant with restrictions?			yes	x	No	N/A
ROW crossing method	No crossing	Existing Access	Bridge	Flume	Flume details (if applicable)	Size	30"	
				x		No.	5	
						Fill	Sand bag head wall /	

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	75 of 78




Water Quality Monitoring


Sample time	Sample 1	- 24hrs	Sample 2	- 1hr	Sample 3	During	Sample 4	+ 1hr
Parameter								
Conductivity								
pH								
Temp								
TSS								
Sampled by:								

Ad-hoc sampling details and results:

Pipe lay


 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	76 of 78

ESMS Objective	Minimise sedimentation of watercourse and prevent direct mortality of Aggitis spined loach during pipelaying activities.										
Schedule	11/11/16	Schedule compliant with restrictions?				yes	x	No		N/A	
Pipe lay method	HDD	Auger	Dam & Pump	Flume	Low flow OC	Diversion	Flume pipe details (if applicable)		Size	48"	
				x					No.	2	
Mitigation in Sequence:							Confirm and sign (ESMS)				
All mitigation and construction materials available prestart											
3-day weather look ahead. Works shall not be attempted during flood waters											
Environmental coordinator and ecologist to supervise pipelay activities											
All activities documented with photographs											
Complete subscribed water quality monitoring											
Any activity causing significant sediment disturbance shall be ceased immediately and suspended until in stream sediment mitigation is installed, or a new method agreed. Ad-hoc water quality monitoring to be conducted following any adverse event.											
Flumes pipes to be slowly lowered into position to allow any fauna to disperse and to minimise sediment disturbance											
Sand bag headwall to be constructed upstream end of flume pipes											
Fauna rescue performed for any animals trapped in the drained area behind flume pipes (if free draining). All fauna rescues to be recorded											
Sand bag head wall to be constructed at downstream end of flume pipes											
Final fauna rescue to be performed between headwalls, area to be slowly dewatered if necessary. All fauna rescues to be recorded.											
4" pump installed within dig zone to dewater any residual / ingress water. 100% standby pump capacity to be available											
Suitable location for pumping outfall to be identified to ensure no pollution risk. Pumping outfall location to be agreed with landowner if required.											
Reptile rescue completed if necessary on watercourse banks. All fauna rescues to be recorded.											

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	77 of 78

Bank material to be carefully removed and protected for reinstatement	
After pipe lay and backfill, the isolation area will be slowly rewatered and allowed to settle prior to the removal of flume pipes.	
If pump is used in river, fish screens shall be used to cover the pump head	
After suspended solids have sufficiently settled within the flooded isolation area, the downstream sandbags shall be slowly removed, followed by the upstream headwall	
Flumes pipes removed and banks reformed back to original profile	

Pipe lay sketch




Reinstatement and Erosion control

Reinstatement considerations:

No special reinstatement considerations. Reform banks to original profile. No planting or reseeded required.

Planting required?	Yes	No	x	If yes, planting plan in place?	Yes	No	Plan Ref:
--------------------	-----	----	---	---------------------------------	-----	----	-----------

Erosion considerations:

 Trans Adriatic Pipeline	TAP AG Doc. no.:	CAL00-PMT-601-Y-TTM-0003	Rev. No.:	2
	Doc. Title:	Watercourse Crossing Management Plan	Page:	78 of 78

No special erosion considerations. Reform banks to original profile. No stabilisation required.											
Erosion Risk	Yes		No	x	If yes, Erosion control designed?	Yes		No		Plan Ref:	
Erosion control method											
N/A	Jute	Hydroseed	Riprap	Gabian	Temporary	Other (explain)					
X											

Engineering documentation				
Do any detailed designs exist for this crossing?	Yes		No	X
List documents:				

Approval						
CTR Environmental Manager	Name		Signed		Date	
CTR Construction Manager	Name		Signed		Date	
TAP ESMS	Name		Signed		Date	